

Job Stamp 04-0120F4 SFOBB SAS

Construction Calendar no.	658		
Project working days no.	868		
Date	10/01/2008		
Inspectors Hours	Start	05:00	Stop 15:30
Shift Hours	Start	05:00	Stop 15:00

Assistant Structure Rep.'s Daily Report

Location & Description of Operation	SAS-Temporary towers, Tower C foundation
Weather	HI: F Low: F Partly cloudy

Equipment and/or labor			Hours – ITEM no.						Remarks
Equip no.	# personnel	Description (of equipment or labor)	Regular	OT	DT	Rental		IDLE	
	1	Manitowoc 2250	8						
261-45-5018	R	John Deere 644J Loader	8						
246-05-5023	R	John Deere 135C RTS Excavator	8						
L-269	1	Ingersoll-Rand Compressor	4						
TD040802TB	2	Bossltg Light	4						
	1	Ernie Hamilton	8						O.E. (Traylor – Dutra)
	1	Randle Leslie	8						O.E. (T.D.)
	1	Don Adams	8						O.E. (T.D.)
	1	Levis	8						O.E. (T.D.)
	1	Julian Lobatos	8						Foreman (Regional Steel)
	1	Lee Wachtler	8						R.S
	1	Antonio Gomez	8						R.S
	1	Miguel Nunez	8						R.S
	1	Gonzalo Aguirre	8						R.S

Description of Operation:

- Daily activity of contractors
 - D.T. prepared to install false works for E-line pile caps (see Fig. 1).
 - R.S. started to install rebars at the C2 pile cap (see Fig 2).
 - See Art Pannu and Ali's diary for additional contractors' activities and comments.
- Note
 - 2 hours O.T.



Fig 1



Fig 2

REC'D 08 OCT 29 #007403

Inspector:
SeongHyeok Song

Trans Engineer (Civil) / Asst. Struct. Rep