

Job Stamp 04-0120F4 SFOBB SAS

Construction Calendar no.	659		
Project working days no.	869		
Date	10/02/2008		
Inspectors Hours	Start	07:30	Stop 16:00
Shift Hours	Start	06:30	Stop 15:00

Assistant Structure Rep.'s Daily Report


Location & Description of Operation	SAS-Temporary towers, Tower C foundation and A & B erections
Weather	HI: 73 F Low: 60 F Partly cloudy

Equipment and/or labor			Hours – ITEM no.						Remarks
Equip no.	# personnel	Description (of equipment or labor)	Regular	OT	DT	Rental		IDLE	
	1	Manitowoc 2250	8						
261-45-5018	R	John Deere 644J Loader						8	
246-05-5023	R	John Deere 135C RTS Excavator						8	
L-269	1	Ingersoll-Rand Compressor						8	
TD040802TB	2	Bossltg Light	2						
	1	Ernie Hamilton	8						O.E. (Traylor – Dutra)
	1	Randle Leslie	8						O.E. (T.D.)
	1	Don Adams	8						O.E. (T.D.)
	1	Levis	8						O.E. (T.D.)
	1	Julian Lobatos	8						Foreman (Regional Steel)
	1	Lee Wachtler	8						R.S
	1	Antonio Gomez	8						R.S
	1	Miguel Nunez	8						R.S
	1	Gonzalo Aguirre	8						R.S
	1	Ed Meyer	8						ABF Foreman
	1	Matt Chamberlain	8						ABF Iron worker
	1	James Sturgeon	8						ABF Iron worker
	1	Serina Lafleur	8						ABF Iron worker
	1	David Lucero	8						ABF Iron worker
	1	Jerry Kubala, Jr.						8	ABF Iron worker
	1	Mike Naday	8						ABF Iron worker

Description of Operation:

- Daily activity of contractors
 - R.S. continued to place rebars at C2 pile cap.
 - ABF ironworkers take down the scaffold.
 - T.D. prepared to rat slab pour tomorrow.
 - See Art Pannu and Ali's diary for additional contractors' activities and comments.

- Note
 - Attend a safety meeting from 08:00 to 08:40.
 - Attend a T.T. design meeting from 15:00 to 15:30.
 - Mentioned Julian (R.S. foreman) that the number of hoops is 23. R.S. added one more hoop at C103 and 3 hoops at C104.

Inspector: SeongHyeok Song  Trans Engineer (Civil) / Asst. Struct. Rep

REC'D *08 OCT-29 #007404