

Job Stamp
04-0120F4
SFOBB SAS

Construction Calendar no.	678
Project working days no.	888
Date	10/21/2008
Inspectors Hours	Start 06:30 Stop 16:30
Shift Hours	Start 06:30 Stop 15:00

Assistant Structure Rep.'s Daily Report

Location & Description of Operation	SAS-Temporary towers, Tower C foundation and A & B erections
Weather	HI: 76 F Low: 48 F Partly cloudy

Equipment and/or labor			Hours – ITEM no.						Remarks
Equip no.	# personnel	Description (of equipment or labor)	Regular	OT	DT	Rental		IDLE	
	C	Liebherr LR 1300	8						ABF
006-18-4293	C	Ingresoll Compressor	8						ABF
481-93-6013	R	Gnie Boom lift	4						ABF
544D-10	R	Gradall Forklift	8						ABF
	1	Ed Meyer	8						ABF Foreman
	1	Matt Chamberlain	8						ABF Iron worker
	1	James Sturgeon	8						ABF Iron worker
	1	Serina Lafleur	8						ABF Iron worker
	1	David Lucero	8						ABF Iron worker
	1	Jerry Kubala, Jr.	8						ABF Iron worker
	1	Mike Naday	8						ABF Iron worker
	1	Alex Bartlett	8						ABF Iron worker

Description of Operation:

- Daily activity of contractors
 - ABF continued to assemble the north panel of the truss. Bolts are snug-tightened and pretensioned.
 - T.D. has concrete pour for C3 and C4 (see Figs 1 and 2). See Ali's diary for concrete tickets and labors and equipments of T.D. activities.
 - See Mark Vilcheck and Ali's diary for additional contractors' activities and comments.

- Note
 - Spoke to Mark Vilcheck regarding the necessity to have our own calibrated wrench to check bolts.
 - Spoke to Francis regarding the falsework design of pile caps. He mentioned that the design can be acceptable provided that the temperature, which affects pressure of pour, is above 70F.
 - Collected concrete samples with David Chung. See Ali's diary for detailed information, e.g. slump and temperature of concrete.
 - Talked to T.D. engineer Byran O'Sullivan on cleaning the area soaked into the seawater. He clearly mentioned that high-pressure washer has been used to clean up rebars, steel casing and rat-slab.
 - Bryan indicated that T.D. will use water curing method instead of using curing compound.
 - 1 1/2 hours O.T.



Fig 1



Fig 2

Inspector:

SeongHyeok Song

Trans Engineer (Civil) / Asst. Struct. Rep