

Job Stamp
04-0120F4
SFOBB SAS

Const. Calendar Day No **656**
Project Work Day No. **866**
Date **09/29/2008**
Shift Hours Start **6:00** Stop **3:00**
Inspector Shift **6:30 AM to 5:00 PM**

ASSISTANT STRUCTURAL
REPRESENTATIVE.

CONTRACTOR – ABFJV

EQUIPMENT AND/OR LABOR:			HOURS - ITEM NO.										REMARKS				
Equip. #	N O M E N	DESCRIPTION (Of Equipment or Labor)	REG Time	Over Time											IDLE OR DOWN	Name	Contractor
		1															
		BERTH - 7															
		For list of laborers and equipments please see Saman's report															
		E2 - FOOTING															
	1	Foreman	8													Ben Neal	ABF
	1	Pile Driver	8													Allan Briny	ABF
	1	Pile Driver	8													Luke Pualk	ABF
	1	apprentice	8													Jamal Whitney	ABF
	1	Foreman	8													Robert Bognaes	Regional Steel
	1	Iron worker	8													Lucino ortiz	Regional Steel
	1	Iron worker	8													Jose Cervantes	Regional Steel
	1	Iron worker	8													Roberto Berber	Regional Steel
	1	Pile Driver	8													Richard yambao	ABF
	1	Pile Driver	8													Ed Mendosa	ABF
	1	Iron worker	8													Jose Pelayeo	Regional Steel
	1	Iron worker	8													Lee Walker	Regional Steel
	1	Iron worker	8													Jose Juarquie	Regional Steel
	1	Iron worker	8													Antinio Gomez	Regional Steel
	1	Iron worker	8													Juan Serano	Regional Steel
	1	Iron worker	8													Jaime Carrilo	Regional Steel
	1	Crane Operator	8													Kevin Fitzgerald	ABF
	1	Oiler	8													David Bian	ABF
	1	Crane Operator	8													Mark Mom	ABF
		Oiler	8													Kavin Alger	ABF
	1	Deck Engineer	8													Ryan Oku	ABF
	1	Laborer	8													Byron Contreras	ABF
	1	Compressor	8													ingersolrand	ABF
	2	D.B. Crane														Manitowoc	ABF
	1	Skiff												idle		Lobell	ABF
	1	Flexy float															ABF
	1	Barge														Westar 1	ABF

REC'D OCT-30 #007459

1	Welding Machine										1 idle	Lincoln	ABF
2	Generator											25 KW	ABF

Weather: Overcast 65 F

Description of Operation:

Berth – 7

1. For activities at berth 7 please see Samam Sohielifard report. Tension ducts.

E2 Footing

1. Installing stay form bars with coupler on South end form for concrete pour back.
2. Installing # 36 U bar in E2 West column cages.
3. Setting # 57 bars at mid section of cross beam.
4. Welding extra support for high-tension ducts.
5. Ininstalling # 36 hoops with coupler for E2 cross beams at E2 East column cages.
6. Installing spiral bars on East side PT trumpets.
7. installing PT duct at East end of croos beam.

Additional Work on/off site:

Inspector:

Masoud Modanlou  Trans Engineer (C)/Asst. Struct. Rep