

Job Stamp
04-0120F4
SFOBB SAS

Const. Calendar Day No 661
Project Work Day No. 871
Date 10/04/2008
Shift Hours Start 6:30 Stop 3:00
Inspector Shift 6:30 AM to 3:00 PM

ASSISTANT STRUCTURAL
REPRESENTATIVE.

CONTRACTOR - ABFJV

REC'D 08 OCT 30 #007464

| EQUIPMENT AND/OR LABOR: | | HOURS - ITEM NO. | | | | | | | | | | REMARKS | |
|-------------------------|---------|---|----------|-----------|--|--|--|--|--|--|--|-------------------|----------------|
| Equip. # | NO. MEN | DESCRIPTION (Of Equipment or Labor) | REG Time | Over Time | | | | | | | | NAME | CONTRACTOR |
| | | 1 BERTH - 7 | | | | | | | | | | | |
| | | For list of laborers and equipments please see Saman's report | | | | | | | | | | | |
| | | E2 - FOOTING | | | | | | | | | | | |
| | 1 | Foreman | | 8 | | | | | | | | Ben Neal | ABF |
| | 1 | Pile Driver | | 8 | | | | | | | | Allan Briny | ABF |
| | 1 | Pile Driver | | 8 | | | | | | | | Luke Pualk | ABF |
| | 1 | Pile Driver | | 8 | | | | | | | | Carl Nisley | ABF |
| | 1 | Pile Driver | | 8 | | | | | | | | Harry Wheat | ABF |
| | 1 | apprentice | | 8 | | | | | | | | Jamal Whitney | ABF |
| | 1 | apprentice | | 8 | | | | | | | | Morisio Motoya | ABF |
| | 1 | Pile Driver | | 8 | | | | | | | | Ed Mendosa | ABF |
| | 1 | Foreman | | 8 | | | | | | | | Robert Bognaes | Regional Steel |
| | 1 | Iron worker | | 8 | | | | | | | | Juan Serano | Regional Steel |
| | 1 | Iron worker | | 8 | | | | | | | | Jose Cervantes | Regional Steel |
| | 1 | Iron worker | | 8 | | | | | | | | Jose Juarque | Regional Steel |
| | 1 | Iron worker | | 8 | | | | | | | | Jorge Lopez | Regional Steel |
| | 1 | Iron worker | | 8 | | | | | | | | Roberto Berber | Regional Steel |
| | 1 | Iron worker | | 8 | | | | | | | | Ronaldo Vasquez | Regional Steel |
| | 1 | Iron worker | | 8 | | | | | | | | Ernesto Rodriquez | Regional Steel |
| | 1 | Iron worker | | 8 | | | | | | | | Jon Van Brusslen | Regional Steel |
| | 1 | Iron worker | | 8 | | | | | | | | Rigis Garcia | Regional Steel |
| | 1 | Iron worker | | 8 | | | | | | | | Daniel gomez | Regional Steel |
| | 1 | Crane Operator | | 8 | | | | | | | | Kevin Fitzgerald | ABF |
| | 1 | Oiler | | 8 | | | | | | | | David Bian | ABF |
| | 1 | Crane Operator | | 8 | | | | | | | | Mark Mom | ABF |
| | 1 | Oiler | | 8 | | | | | | | | Kavin Alger | ABF |
| | 1 | Deck Engineer | | 8 | | | | | | | | Ryan Oku | ABF |
| | 1 | Laborer | | 8 | | | | | | | | Byron Contreras | ABF |
| | 1 | Compressor | | | | | | | | | | ingersolrand | ABF |
| | 2 | D.B. Crane | | | | | | | | | | Manitowoc | ABF |

| | | | | | | | | | | | | | |
|--|---|-----------------|--|--|--|--|--|--|--|--|--------|----------|-----|
| | 1 | Skiff | | | | | | | | | idle | Lobell | ABF |
| | 1 | Flexy float | | | | | | | | | | | ABF |
| | 1 | Barge | | | | | | | | | | Westar 1 | ABF |
| | 2 | Welding Machine | | | | | | | | | 1 idle | Lincoln | ABF |
| | 2 | Generator | | | | | | | | | | 25 KW | ABF |

Weather: Overcast 65 F

Description of Operation:

Berth – 7

1. For activities at berth 7 please see Samam Sohielifard report. Tension ducts.

E2 Footing

1. Drilling holes in end form for inserting cooling water system pipes.
2. Setting # 57 bars at mid section of cross beam according to RFI 1945 R2. Foreman and 7 Iron workers worked for 8 hours.
3. Torquing # 57 bars by Roberto berber.
4. Ernsto Rodriquez, Ronaldo Vasquez and daniel Gomez worked on setting the PT ducts and they also set the profile of first 12 ducts at North end of cross beam.
5. Setting Profile for Path 4 of PT ducts according to new revised measurement created a hump in the beginning of the parabolic curve (BC X = 2787mm). James davidson visited the site around 11:30 am and I showed the PT duct's hump to him, he decided to set the fourth path profile according the last measurement (BC X = 2514 mm) which looks more accorate. He said he will send a new RFI for this change on Monday morning.
6. Running pipes for concrete thermal control system continued in cross beam.

Additional Work on/off site:

Inspector:

Masoud Modanlou  Trans Engineer (C)/Asst. Struct. Rep