

Job Stamp
04-0120F4
SFOBB SAS

Const. Calendar Day No 667
Project Work Day No. 877
Date 10/10/2008
Shift Hours Start 6:30 Stop 5:00
Inspector Shift 6:30 AM to 5:00 PM

ASSISTANT STRUCTURAL
REPRESENTATIVE.

CONTRACTOR - ABFJV

EQUIPMENT AND/OR LABOR:			HOURS - ITEM NO.										REMARKS				
Equip. #	N O M E N	DESCRIPTION (Of Equipment or Labor)	REG Time	Over Time											IDLE OR DOWN	Name	Contractor
		1 BERTH - 7															
		For list of laborers and equipments please see Saman's report															
		E2 - FOOTING															
1		Foreman		8 2												Ben Neal	ABF
1		Pile Driver		8 2												Allan Briny	ABF
1		Pile Driver		8 2												Luke Pualk	ABF
1		Pile Driver		8 2												Jason Mallock	ABF
1		apprentice		8 2												Jamal Whitney	ABF
1		apprentice		8 2												Morisio Motoya	ABF
1		Pile Driver		8 2												Ed Mendosa	ABF
1		Foreman		4												Robert Bognaes	Regional Steel
1		Iron worker		8 2												Jose Juarque	Regional Steel
1		Iron worker		8 2												Jorge Lopez	Regional Steel
1		Iron worker		8												Jose Cervantes	Regional Steel
1		Iron worker		5												Juan Serano	Regional Steel
1		Iron worker		5												Roberto Berber	Regional Steel
1		Iron worker		8 2												Ronaldo Vasquez	Regional Steel
1		Iron worker		8 2												Jon Van Brussien	Regional Steel
1		Iron worker		8 2												Edvardo Sanches	Regional Steel
1		Crane Operator		8 2												Kevin Fitzgerald	ABF
1		Oiler		8 2												David Bian	ABF
1		Crane Operator		8 2												Mark Mom	ABF
		Oiler		8 2												Kavin Alger	ABF
1		Deck Engineer		8 2												Ryan Oku	ABF
1		Laborer		8 2												Byron Contreras	ABF
1		Compressor														ingersolrand	ABF
2		D.B. Crane														Manitowoc	ABF
1		Skiff												idle		Lobell	ABF
1		Flexy float															ABF
1		Barge														Westar 1	ABF

REC'D 08 OCT 30 #007468

	2	Welding Machine									1 idle	Lincoln	ABF
	2	Generator										25 KW	ABF

Weather: Overcast 65 F

Description of Operation:

Berth – 7

1. For activities at berth 7 please see Samam Sohielifard report.

E2 Footing

1. Istalling bundle # 43 bars according to RF1 1495 R2 for West side of cross beam.
2. Installing of # 43 bar at East of cross beam.
3. Readjusting of fourth path PT ducts at North end of cross beam according to latest revised X and Y values.
4. Torquing # 43 bars by Roberto berber.
5. Running pipes for concrete thermal control system continued in cross beam.
6. Intalling support for short high tension rod ducts at E2 East column cages.
7. Setting # 43 bars at flared section of cross beam.
8. Miscellaneous work.

Additional Work on/off site:

Inspector:

Masoud Modanlou _____ Trans Engineer (C)/Asst. Struct. Rep