

Job Stamp
04-0120F4
SFOBB SAS

Const. Calendar Day No 668
Project Work Day No. 878
Date 10/11/2008
Shift Hours Start 6:30 Stop 5:00
Inspector Shift 6:30 AM to 5:00 PM

ASSISTANT STRUCTURAL
REPRESENTATIVE.

CONTRACTOR - ABFJV

REC'D 08 OCT 30 #007459

EQUIPMENT AND/OR LABOR:			HOURS - ITEM NO.										REMARKS				
Equip. #	N O M E N	DESCRIPTION (Of Equipment or Labor)	REG Time	Over Time											IDLE OR DOWN	Name	Contractor
		1															
		BERTH - 7															
		For list of laborers and equipments please see Saman's report															
		E2 - FOOTING															
1		Foreman		8												Ben Neal	ABF
1		Pile Driver		8												Allan Briny	ABF
1		Pile Driver		8												Luke Pualk	ABF
1		Pile Driver		8												Jason Matlock	ABF
1		Foreman		8												Terry Cronk	ABF
1		Foreman		8												Leo Vega	ABF
1		Surveyer		8												Terry Danis	ABF
1		Surveyer		8												Chris Robert	ABF
1		Pile Driver		8												Henry Wheat	ABF
1		Pile Driver		8												Harry Wheat	ABF
1		apprentice		8												Jamal Whitney	ABF
1		apprentice		8												Morisio Motoya	ABF
1		Pile Driver		8												Ed Mendosa	ABF
1		Crane Operator		8												Kevin Fitzgerald	ABF
1		Oiler		8												David Bian	ABF
1		Crane Operator		8												Mark Mom	ABF
		Oiler		8												Kavin Alger	ABF
1		Deck Engineer		8												Ryan Oku	ABF
1		Laborer		8												Byron Contreras	ABF
1		Compressor														ingersolrand	ABF
2		D.B. Crane														Manitowoc	ABF
1		Skiff												idle		Lobell	ABF
1		Flexy float															ABF
1		Barge														Westar 1	ABF
2		Welding Machine												1 idle		Lincoln	ABF
2		Generator														25 KW	ABF

Weather: Overcast 65 F

Description of Operation:

Berth – 7

1. No activities at berth 7.

E2 Footing

1. Running pipes for concrete thermal control system continued in cross beam.
2. Intalling support for short high tension rod ducts for shear key inside the column cages.
3. Surveyors checked the height of short high tension duct supports.
4. RPS is not working today.

Additional Work on/off site:

Inspector:

Masoud Modanlou _____ Trans Engineer (C)/Asst. Struct. Rep