

Job Stamp
04-0120F4
SFOBB SAS

Const. Calendar Day No **673**
Project Work Day No. **883**
Date **10/16/2008**
Shift Hours Start **6:30** Stop **5:00**
Inspector Shift **6:30 AM to 5:00 PM**

ASSISTANT STRUCTURAL
REPRESENTATIVE.

CONTRACTOR – ABFJV

EQUIPMENT AND/OR LABOR:			HOURS - ITEM NO.										REMARKS				
Equip. #	N O · M E N	DESCRIPTION (Of Equipment or Labor)	REG Time	Over Time											IDLE OR DOWN	Name	Contractor
		1															
		BERTH - 7															
		For list of laborers and equipments please see Saman's report															
		E2 - FOOTING															
	1	Foreman		8 2												Ben Neal	ABF
	1	Pile Driver		8 2												Allan Briny	ABF
	1	Pile Driver		8 2												Luke Pualk	ABF
	1	Pile Driver		8 2												Jason Matlock	ABF
	1	apprentice		8 2												Jamal Whitney	ABF
	1	apprentice		8 2												Morisio Motoya	ABF
	1	Pile Driver		8 2												Ed Mendosa	ABF
	1	Crane Operator		8 2												Kevin Fitzgerald	ABF
	1	Iron worker		8 2												Daniel Gomez	Regional Steel
	1	Iron worker		8 2												Jose Juarquie	Regional Steel
	1	Iron worker		8 2												Robert Berber	Regional Steel
	1	Iron worker		8 2												Jorge Lopez	Regional Steel
	1	Iron worker		8 2												Jose Cervantes	Regional Steel
	1	Iron worker		5 2												Juan Serano	Regional Steel
	1	Iron worker		8 2												Jose torres	Regional Steel
	1	Iron worker		8 2												Jon Van Brusslen	Regional Steel
	1	Iron worker		8 2												Regis Garcia	Regional Steel
	1	Iron worker		8 2												Edvardo Sanches	Regional Steel
	1	Crane Operator		8 2												Mark Mom	ABF
	1	Oiler		8 2												Kavin Alger	ABF
	1	Oiler		8 2												Doug Greene	ABF
	1	Deck Engineer		8 2												Ryan Oku	ABF
	1	Laborer		8 2												Byron Contreras	ABF
	1	Compressor														ingersolrand	ABF
	2	D.B. Crane														Manitowoc	ABF
	1	Skiff												idle		Lobell	ABF
	1	Flexy float															ABF

REC'D 08 OCT 13 08:30 #007473

	1	Barge											Westar 1	ABF
	2	Welding Machine										1 idle	Lincoln	ABF
	2	Generator											25 KW	ABF

Weather: clear 65 F

Description of Operation:

Berth – 7


1. For activities at berth 7 please see Saman’s report.

E2 Footing

1. Running pipes for concrete thermal control system continued in cross beam.
2. Installing hose from base of high-tension rod ducts for grouting.
3. 6 ironworkers and 1 lead worker were setting # 43 bars of cross beam according to RFI 1495 R2.
4. Installing # 25 horizontal and vertical bars at flared section of cross beam by 3 ironworkers.
5. Miscellaneous work.

Additional Work on/off site:

Inspector:

Masoud Modanlou  Trans Engineer (C)/Asst. Struct. Rep