

Job Stamp
04-0120F4
SFOBB SAS

Const. Calendar Day No. 651
Project Work Day No. 861
Date 10/02/2008
Shift Hours Start 6:30 Stop 3:00
Inspector Shift 6:30 AM to 3:00 PM

ASSISTANT RESIDENT ENGINEER'S CONTRACTOR - ABFJV

HOURS - ITEM NO.											REMARKS		
Equip. #	NO	DESCRIPTION (Of Equipment or Labor)	#38 Str. Concrete, Bridge	# 48 Bar Reinforcement Steel						IDLE OR DOWN			Name
EQUIPMENT AND/OR LABOR:													
1	1	Gen. Foreman									8	Terry Cronk	ABF Pier 7
2	1	Pile Driver	8									Tony Crieghton	ABF
3	1	Pile Driver	8									George Mcneil	ABF
4	1	Laborer										Jose Molina	ABF
5	1	Laborer	8									Rickie Campos	ABF
6	1	Pile Driver J/M	8									Audre Hudson	ABF
7	1	Pile Driver/Welder	8									Henry Wheat	ABF
8	1	Elevator Operator	8									Howard Schroyer	ABF
9	1	Pile Driver Foreman	8									Nigel Lohse	ABF
10	1	Pile Driver	8									Paul Mason	ABF
11	1	Pile Driver	8									Andy Adam	ABF
12	1	Pile Driver	8									Kurt Chaisson	ABF
13	1	Pile Driver	8									Jesse Johnasen	ABF
14	1	Crane Operator	8									Jeff Scott	ABF
15	1	Operator Apprentice/oiler	8									Scott Ross	ABF
16	1	Pile Driver	8									Abasi Delley	ABF
17	1	Pile Driver	8									Keny Reynolds	ABF
18	1	Labor	8									Joe Ruiz	ABF new hire
19	1	Labor								8		Doug Evans	ABF off
		Iron workers	2									Tim Greenlee etc	ABF/RSC
	1	Manitower 4100 W										New crane	ABF
	1	1 st Man Lift S-125											Hertz Rental
	1	Lincoln Vantage Welding M/C 768-50-4005								8			ABF
	1	Lincoln Vantage Welding M/C 768-50-4009								8			ABF
	1	Lincoln Vantage Welding M/C 768-30-4032								8			Hertz Rental
	1	Lincoln Vantage Welding M/C 768-30-4014	8										Hertz Rental, deck
	1	MQ Power Generator 220	8										ABF Main power
	1	MQ Whisper Watt 7000 549-07-5006	8										ABF deck

- (c) ABF has completed assembling the truss for west side for the Temporary Towers A and B. They are waiting for parts for Truss on E-line. No work on Temporary Tower A and B.
- (d) Attended Safety Meeting this morning. There was no staff meeting as Gary Pursell was not in.

Inspector:

Lalit Mathur AK Mathur Trans Engineer (D)/Asst. Struct. Rep