

Job Stamp
04-0120F4
SFOBB SAS

Const. Calendar Day No. 652
Project Work Day No. 862
Date 10/03/2008
Shift Hours Start 6:30 Stop 3:00
Inspector Shift 6:30 AM to 3:00 PM

ASSISTANT RESIDENT ENGINEER'S **CONTRACTOR - ABFJV**

		HOURS - ITEM NO.													
		#38 Str. Concrete, Bridge	#48 Bar Reinforcement Steel									IDLE OR DOWN	REMARKS		
EQUIPMENT AND/OR LABOR:													Name	Contractor	
Equip. #	NO. MEN	DESCRIPTION (Of Equipment or Labor)													
1	1	Gen. Foreman										8	Terry Cronk	ABF vacation	
2	1	Pile Driver										8	Tony Crieghton	ABF	
3	1	Pile Driver										8	George Mcneil	ABF	
4	1	Laborer											Jose Molina	ABF	
5	1	Laborer										8	Rickie Campos	ABF	
6	1	Pile Driver J/M										8	Audre Hudson	ABF	
7	1	Pile Driver/Welder										8	Henry Wheat	ABF	
8	1	Elevator Operator										8	Howard Schroyer	ABF	
9	1	Pile Driver Foreman										8	Nigel Lohse	ABF	
10	1	Pile Driver										8	Paul Mason	ABF	
11	1	Pile Driver										8	Andy Adam	ABF	
12	1	Pile Driver										8	Kurt Chaisson	ABF	
13	1	Pile Driver										8	Jesse Johnasen	ABF	
14	1	Crane Operator										8	Jeff Scott	ABF	
15	1	Operator Apprentice/oiler										8	Scott Ross	ABF	
16	1	Pile Driver										8	Abasi Delley	ABF	
17	1	Pile Driver										8	Keny Reynolds	ABF	
18	1	Labor										8	Joe Ruiz	ABF new hire	
19	1	Labor										8	Doug Evans	ABF off	
		Iron workers										2	Tim Greenlee etc	ABF/RSC	
	1	Manitower 4100 W											New crane	ABF	
	1	1 st Man Lift S-125												Hertz Rental	
	1	Lincoln Vantage Welding M/C 768-50-4005										8		ABF	
	1	Lincoln Vantage Welding M/C 768-50-4009										8		ABF	
	1	Lincoln Vantage Welding M/C 768-30-4032										8		Hertz Rental	
	1	Lincoln Vantage Welding M/C 768-30-4014										8		Hertz Rental, deck	
	1	MQ Power Generator 220										8		ABF Main power	
	1	MQ Whisper Watt 7000 549-07-5006										8		ABF deck	

