

Job Stamp
04-0120F4
SFOBB SAS

Const. Calendar Day No. 655
Project Work Day No. 865
Date 10/06/2008
Shift Hours Start 7:00 Stop 3:30
Inspector Shift 6:30 AM to 3:30 PM

ASSISTANT RESIDENT ENGINEER'S CONTRACTOR - ABFJV

HOURS - ITEM NO.										REMARKS	
Equip #	N O M E N	DESCRIPTION (Of Equipment or Labor)	#38 Str. Concrete, Bridge	# 48 Bar Reinforcement Steel					IDLE OR DOWN		
e											
EQUIPMENT AND/OR LABOR:											
1	1	Gen. Foreman							8	Terry Cronk	ABF vacation
2	1	Pile Driver	8							Tony Crieghton	ABF
3	1	Pile Driver	8							George Mcneil	ABF
4	1	Laborer								Jose Molina	ABF
5	1	Laborer	8							Rickie Campos	ABF
6	1	Pile Driver J/M	8							Audre Hudson	ABF
7	1	Pile Driver/Welder	8							Henry Wheat	ABF
8	1	Elevator Operator	8							Howard Schroyer	ABF
9	1	Pile Driver Foreman	8							Nigel Lohse	ABF
10	1	Pile Driver							8	Paul Mason	ABF sick
11	1	Pile Driver	8							Andy Adam	ABF
12	1	Pile Driver	8							Kurt Chaissson	ABF
13	1	Pile Driver	8							Jesse Johnsen	ABF
14	1	Crane Operator	8							Jeff Scott	ABF
15	1	Operator Apprentice/oiler	8							Scott Ross	ABF
16	1	Pile Driver	8							Abasi Delley	ABF
17	1	Pile Driver	8							Keny Reynolds	ABF
18	1	Labor	8							Joe Ruiz	ABF new hire
19	1	Labor							8	Doug Evans	ABF off
		Iron workers	2							Tim Greenlee etc	ABF/RSC
	1	Manitower 4100 W								New crane	ABF
	1	1 st Man Lift S-125									Hertz Rental
	1	Lincoln Vantage Welding M/C 768-50-4005							8		ABF
	1	Lincoln Vantage Welding M/C 768-50-4009							8		ABF
	1	Lincoln Vantage Welding M/C 768-30-4032							8		Hertz Rental
	1	Lincoln Vantage Welding M/C 768-30-4014	8								Hertz Rental, deck
	1	MQ Power Generator 220	8								ABF Main power
	1	MQ Whisper Watt 7000 549-07-5006	8								ABF deck

- (c) ABF has completed assembling the truss for west side for the Temporary Towers A and B. They are waiting for parts for Truss on E-line. No work on Temporary Tower A and B.
- (d) Attended Gil's Staff Meeting this morning.

Inspector:

Lalit Mathur



Trans Engineer (D)/Asst. Struct. Rep