

Job Stamp  
04-0120F4  
SFOBB SAS

Const. Calendar Day No. 659  
Project Work Day No. 869  
Date 10/10/2008  
Shift Hours Start 7:00 Stop 3:30  
Inspector Shift 7:00 AM to 3:30 PM

ASSISTANT RESIDENT ENGINEER'S **CONTRACTOR - ABFJV**

EQUIPMENT AND/OR LABOR:		HOURS - ITEM NO.										REMARKS		
Equip. #	NO. MEN	DESCRIPTION (Of Equipment or Labor)	#38 Str. Concrete, Bridge	# 48 Bar Reinforcement Steel								IDLE OR DOWN	Name	Contractor
1	1	Gen. Foreman										8	Terry Cronk	ABF E2
2	1	Pile Driver	8										Tony Crieghton	ABF
3	1	Pile Driver	8										George Mcneil	ABF
4	1	Laborer	14										Jose Molina	ABF
5	1	Laborer	14										Rigiberto Campos	ABF
6	1	Pile Driver J/M	14										Audre Hudson	ABF
7	1	Pile Driver/Welder	8										Henry Wheat	ABF
8	1	Elevator Operator	8										Howard Schroyer	ABF
9	1	Pile Driver Foreman	8										Nigel Lohse	ABF
10	1	Pile Driver	8										Aaron	ABF New Hire
11	1	Pile Driver	8										Andrew Adams	ABF
12	1	Pile Driver	8										Kurt Chaisson	ABF
13	1	Pile Driver	8										Jesse Johnasen	ABF
14	1	Crane Operator	8										Scott Jefferey	ABF
15	1	Operator Apprentice/oiler	8										Ross Scott	ABF
16	1	Pile Driver	8										Abasi Delley	ABF
17	1	Pile Driver	8										Kenneth Reynolds	ABF
18	1	Labor	14										Joseph Ruiz	ABF new hire
		Iron workers											Tim Greenlee etc	ABF/RSC
	1	Manitower 4100 W											Crane	ABF
	1	1 <sup>st</sup> Man Lift S-125												Hertz Rental
	1	Lincoln Vantage Welding M/C 768-50-4005										8		ABF
	1	Lincoln Vantage Welding M/C 768-50-4009										8		ABF
	1	Lincoln Vantage Welding M/C 768-30-4032										8		Hertz Rental
	1	Lincoln Vantage Welding M/C 768-30-4014	8											Hertz Rental, deck
	1	MQ Power Generator 220	8											ABF Main power
	1	MQ Whisper Watt 7000 549-07-5006	8											ABF deck
	1	MQ Whisper Watt 7000 549-20-4007												ABF

REC'D 08 OCT 30 11007497

1	MQ Whisper Watt 7000 549-20-4044											8		ABF
1	Ingersoll Rand Air compressor 20-2183											8		ABF central
1	Ingersoll Rand Air Compressor 006-18-4293											8		ABF
1	Ingersoll Rand Air Compressor 185R											8		ABF Deck
1	Ingersoll Rand Air Compressor 006-18-4297											8		ABF
1	Ingersoll Rand Flood Lights 536-40-6831													ABF power
1	Genie 541-4000N Flood Lights 536-40-7044													ABF
1	Genie 541-4000N Flood Lights 536-40-4839													ABF
1	Genie 541-4000N Flood Lights 536-40-4843													ABF
1	Genie 541-4000N Flood													ABF
1	Genie 541-4000N Flood	8												ABF deck power
1	Forklift Hertz Rental 544D-10	8												ABF
1	Pickup	8												ABF
1	Elevator	8												ABF

**Weather:** Fogg/Cloudy Morning, wind low to high, High 69 F Low 59 F.

**Description of Operation:**

ABF is continuing working on installation of block outs and Bearing Plates for pour 4.

ABF continues working on Pours 4 and 5.

ABF is working on Pour 5 Longitudinal Tendon Trumpets and shear keys on the east wall.

ABF continues installing Thermal Control Piping for Pour in coordination with Iron workers.

The Ironworkers are installing #19 vertical rebars along the south wall of Pour 4.

The Ironworkers continue installing the horizontal #19 bars on the south wall.

The iron workers installing #25 vertical bars on the west wall, north & south of Hinge K and up the slope.


ABF/Patten continue relocating the Stair Tower.

ABF provided flagging for Temp. tower C concrete pour from 1:30 PM onwards. 4 people flagged from 1:30 AM to 7:30 AM and 2 people continued upto 9 AM.

**Additional Work on/off site:**

- (a) The Temporary Tower Foundation work is finished for Towers A and B.
- (b) The foundation work is progressing for Temporary Tower C.
- (c) ABF has completed assembling the truss for west side for the Temporary Towers A and B. They are working on assembling the truss for E-Line.

**Inspector:**

Lalit Mathur  Trans Engineer (D)/Asst. Struct. Rep