

Job Stamp

04-0120F4
SFOBB SAS

Const. Calendar Day No. 663

Project Work Day No. 873

Date 10/14/2008

Shift Hours Start 7:00 Stop 3:30

Inspector Shift 7:00 AM to 3:30 PM

ASSISTANT RESIDENT ENGINEER'S CONTRACTOR - ABFJV

		HOURS - ITEM NO.												
		#38 Str. Concrete, Bridge	# 48 Bar Reinforcement Steel									IDLE OR DOWN	REMARKS	
Equip. #	N O M E N	DESCRIPTION (Of Equipment or Labor)										Name	Contractor	
	e													
EQUIPMENT AND/OR LABOR:														
1	1	Gen. Foreman										8	Terry Cronk	ABF E2
2	1	Pile Driver										8	Tony Crieghton	ABF
3	1	Pile Driver										8	George Mcneil	ABF
4	1	Laborer										8	Jose Molina	ABF
5	1	Laborer										8	Rigiberto Campos	ABF
6	1	Pile Driver J/M										8	Audre Hudson	ABF
7	1	Pile Driver/Welder										8	Henry Wheat	ABF
8	1	Elevator Operator										8	Howard Schroyer	ABF
9	1	Pile Driver Foreman										8	Nigel Lohse	ABF
10	1	Pile Driver										8	Aaron	ABF New Hire
11	1	Pile Driver										8	Andrew Adams	ABF
12	1	Pile Driver										8	Kurt Chaisson	ABF
13	1	Pile Driver										8	Jesse Johnsen	ABF
14	1	Crane Operator										8	Scott Jefferey	ABF
15	1	Operator Apprentice/oiler										8	Ross Scott	ABF
16	1	Pile Driver										8	Abasi Delley	ABF
17	1	Pile Driver										8	Kenneth Reynolds	ABF
18	1	Labor										8	Joseph Ruiz	ABF new hire
		Iron workers											Tim Greenlee etc	ABF/RSC
	1	Manitower 4100 W											Crane	ABF
	1	1" Man Lift S-125												Hertz Rental
	1	Lincoln Vantage Welding M/C 768-50-4005										8		ABF
	1	Lincoln Vantage Welding M/C 768-50-4009										8		ABF
	1	Lincoln Vantage Welding M/C 768-30-4032										8		Hertz Rental
	1	Lincoln Vantage Welding M/C 768-30-4014										8		Hertz Rental, deck
	1	MQ Power Generator 220										8		ABF Main power
	1	MQ Whisper Watt 7000 549-07-5006										8		ABF deck
	1	MQ Whisper Watt 7000 549-20-4007												ABF

REC'D 08 OCT 30 #007499

1	MQ Whisper Watt 7000 549-20-4044									8		ABF
1	Ingersoll Rand Air compressor 20-2183									8		ABF central
1	Ingersoll Rand Air Compressor 006-18-4293									8		ABF
1	Ingersoll Rand Air Compressor 185R									8		ABF Deck
1	Ingersoll Rand Air Compressor 006-18-4297									8		ABF
1	Ingersoll Rand Flood Lights 536-40-6831											ABF power
1	Genie 541-4000N Flood Lights 536-40-7044											ABF
1	Genie 541-4000N Flood Lights 536-40-4839											ABF
1	Genie 541-4000N Flood Lights 536-40-4843											ABF
1	Genie 541-4000N Flood											ABF
1	Genie 541-4000N Flood	8										ABF deck power
1	Forklift Hertz Rental 544D-10	8										ABF
1	Pickup	8										ABF
1	Elevator	8										ABF

Weather: Dark but clear Morning, wind low to high, High 69 F Low 59 F.

Description of Operation:

ABF started working on installation of block outs and Bearing Plates for pour 5.

ABF continues cleaning work on Pours 4 and 5.

ABF is working on Pour 5 Longitudinal Tendon Trumpets and shear keys on the east wall.

The Ironworkers are installing #19 vertical rebars along the south wall of Pour 4.

The Ironworkers continue installing the horizontal #19 bars on the south wall.


The iron workers installing #25 vertical bars on the west wall, north & south of Hinge K and up the slope.

The ironworkers are installing the longitudinal ducts 15B through 29B as shown in Sec A-A of Drawing 470 for pour 4. They are starting on the west side under the Hinge K and proceeding eastward.

Additional Work on/off site:

- (a) The Temporary Tower Foundation work is finished for Towers A and B.
- (b) The foundation work is progressing for Temporary Tower C.
- (c) ABF has completed assembling the truss for W-Line Temporary Towers A and B. They are working on assembling the truss for E-Line.

Inspector:

Lalit Mathur  Trans Engineer (D)/Asst. Struct. Rep