

Job Stamp
04-0120F4
SFOBB SAS

Const. Calendar Day No. 671
Project Work Day No. 881
Date 10/22/2008
Shift Hours Start 7:00 Stop 5:30
Inspector Shift 7:00 AM to 3:30 PM

ASSISTANT RESIDENT ENGINEER'S **CONTRACTOR - ABFJV**

HOURS - ITEM NO.												
EQUIPMENT AND/OR LABOR:			#38 Str. Concrete, Bridge	# 48 Bar Reinforcement Steel							IDLE OR DOWN	REMARKS
Equip. #	N O M E N	DESCRIPTION (Of Equipment or Labor)										
	e											
1	1	Gen. Foreman									8	Terry Cronk ABF E2
2	1	Pile Driver	10									Tony Crieghton ABF
3	1	Pile Driver	10									George Mcneil ABF
4	1	Laborer	10									Jose Molina ABF
5	1	Laborer	10									Rigiberto Campos ABF
6	1	Pile Driver J/M	10									Audre Hudson ABF
7	1	Pile Driver/Welder	10									Henry Wheat ABF
8	1	Elevator Operator	10									Howard Schroyer ABF
9	1	Pile Driver Foreman	10									Nigel Lohse ABF
10	1	Pile Driver	10									Aaron Gilpatrick ABF New Hire
11	1	Pile Driver	10									Andrew Adams ABF
12	1	Pile Driver	10									Kurt Chaisson ABF
13	1	Pile Driver	10									Jesse Johnasen ABF
14	1	Crane Operator	10									Scott Jefferey ABF
15	1	Operator Apprentice/oiler	10									Ross Scott ABF
16	1	Pile Driver	10									Abasi Delley ABF
17	1	Pile Driver	10									Kenneth Reynolds ABF
18	1	Labor	10									Joseph Ruiz ABF new hire
		Iron workers	8									Tim Greenlee etc ABF/RSC
	1	Manitower 4100 W										Crane ABF
	1	1 st Man Lift S-125										Hertz Rental
	1	Lincoln Vantage Welding M/C 768-50-4005									8	ABF
	1	Lincoln Vantage Welding M/C 768-50-4009									8	ABF
	1	Lincoln Vantage Welding M/C 768-30-4032									8	Hertz Rental
	1	Lincoln Vantage Welding M/C 768-30-4014	10									Hertz Rental, deck
	1	MQ Power Generator 220	10									ABF Main power
	1	MQ Whisper Watt 7000 549-07-5006	10									ABF deck
	1	MQ Whisper Watt 7000 549-20-4007										ABF

1	MQ Whisper Watt 7000 549-20-4044										8		ABF
1	Ingersoll Rand Air compressor 20-2183										8		ABF central
1	Ingersoll Rand Air Compressor 006-18-4293										8		ABF
1	Ingersoll Rand Air Compressor 185R										8		ABF Deck
1	Ingersoll Rand Air Compressor 006-18-4297										8		ABF
1	Ingersoll Rand Flood Lights 536-40-6831												ABF power
1	Genie 541-4000N Flood Lights 536-40-7044												ABF
1	Genie 541-4000N Flood Lights 536-40-4839												ABF
1	Genie 541-4000N Flood Lights 536-40-4843												ABF
1	Genie 541-4000N Flood												ABF
1	Genie 541-4000N Flood	10											ABF deck power
1	Forklift Hertz Rental 544D-10	8											ABF
1	Pickup	8											ABF
1	Elevator	10											ABF

Weather: Dark/Misty but clear Morning, wind low to high, High 69 F Low 59 F.

Description of Operation:

ABF continues cleaning work on Pours 4 and 5.

The iron workers are installing #25 rebars above the bottom of the OBG configuration.

The iron workers installing #25 vertical bars on the west wall, north & south of Hinge K and up the slope.

The ironworkers are installing the longitudinal ducts 15B through 29B as shown in Sec A-A of Drawing 470 for pour 4. They are starting on the west side under the Hinge K and proceeding eastward.

ABF is installing the Thermal Control Piping inside the rebars installed so far.

ABF provided flagging for 9 hours for the concrete pour for Temporary Tower C.

Additional Work on/off site:

- (a) The Temporary Tower Foundation work is finished for Towers A and B.
- (b) The foundation work is progressing for Temporary Tower C.
- (c) ABF has completed assembling the truss for W-Line Temporary Towers A and B. They are working on assembling the truss for E-Line.

Inspector:

Lalit Mathur  Trans Engineer (D)/Asst. Struct. Rep