

Job Stamp
04-0120F4
SFOBB SAS

Const. Calendar Day No. 672
Project Work Day No. 882
Date 10/23/2008
Shift Hours Start 7:00 Stop 5:30
Inspector Shift 7:00 AM to 5:30 PM

ASSISTANT RESIDENT ENGINEER'S CONTRACTOR - ABFJV

		HOURS - ITEM NO.													
		#38 Str. Concrete, Bridge	#48 Bar Reinforcement Steel									IDLE OR DOWN	REMARKS		
													Name	Contractor	
Equip. #	N O . M E N	DESCRIPTION (Of Equipment or Labor)													
	e														
EQUIPMENT AND/OR LABOR:															
1	1	Gen. Foreman											8	Terry Cronk	ABF E2
2	1	Pile Driver	10											Tony Crieghton	ABF
3	1	Pile Driver	10											George Mcneil	ABF
4	1	Laborer	10											Jose Molina	ABF
5	1	Laborer	10											Rigiberto Campos	ABF
6	1	Pile Driver J/M	10											Audre Hudson	ABF
7	1	Pile Driver/Welder	10											Henry Wheat	ABF
8	1	Elevator Operator	10											Howard Schroyer	ABF
9	1	Pile Driver Foreman	10											Nigel Lohse	ABF
10	1	Pile Driver	10											Aaron Gilpatrick	ABF New Hire
11	1	Pile Driver	10											Andrew Adams	ABF
12	1	Pile Driver	10											Kurt Chaission	ABF
13	1	Pile Driver	10											Jesse Johnasen	ABF
14	1	Crane Operator	10											Scott Jefferey	ABF
15	1	Operator Apprentice/oiler	10											Ross Scott	ABF
16	1	Pile Driver	10											Abasi Delley	ABF
17	1	Pile Driver	10											Kenneth Reynolds	ABF
18	1	Labor	10											Joseph Ruiz	ABF new hire
		Iron workers	8											Tim Greenlee etc	ABF/RSC
	1	Manitower 4100 W												Crane	ABF
	1	1 st Man Lift S-125													Hertz Rental
	1	Lincoln Vantage Welding M/C 768-50-4005										8			ABF
	1	Lincoln Vantage Welding M/C 768-50-4009										8			ABF
	1	Lincoln Vantage Welding M/C 768-30-4032										8			Hertz Rental
	1	Lincoln Vantage Welding M/C 768-30-4014	10												Hertz Rental, deck
	1	MQ Power Generator 220	10												ABF Main power
	1	MQ Whisper Watt 7000 549-07-5006	10												ABF deck
	1	MQ Whisper Watt 7000 549-20-4007													ABF

REC'D 08 OCT 30 4007506

1	MQ Whisper Watt 7000 549-20-4044										8		ABF
1	Ingersoll Rand Air compressor 20-2183										8		ABF central
1	Ingersoll Rand Air Compressor 006-18-4293										8		ABF
1	Ingersoll Rand Air Compressor 185R										8		ABF Deck
1	Ingersoll Rand Air Compressor 006-18-4297										8		ABF
1	Ingersoll Rand Flood Lights 536-40-6831												ABF power
1	Genie 541-4000N Flood Lights 536-40-7044												ABF
1	Genie 541-4000N Flood Lights 536-40-4839												ABF
1	Genie 541-4000N Flood Lights 536-40-4843												ABF
1	Genie 541-4000N Flood												ABF
1	Genie 541-4000N Flood	10											ABF deck power
1	Forklift Hertz Rental 544D-10	8											ABF
1	Pickup	8											ABF
1	Elevator	10											ABF

Weather: Dark/Misty but clear Morning, wind low to high, High 69 F Low 59 F.

Description of Operation:

ABF continues cleaning work on Pours 4 and 5.

The iron workers are installing #25 rebars above the bottom of the OBG configuration in the east-west direction.

The iron workers installing #25 vertical bars on the west wall, north & south of Hinge K and up the slope.

The ironworkers are installing the longitudinal ducts 15B through 29B as shown in Sec A-A of Drawing 470 for pour 4. They are starting on the west side under the Hinge K and proceeding eastward.

ABF is installing the Thermal Control Piping inside the rebars installed so far.

ABF received a truck load of rebars and tying wires. Total weight of rebars 7053 lbs.

Additional Work on/off site:

- (a) The Temporary Tower Foundation work is finished for Towers A and B.
- (b) The foundation work is progressing for Temporary Tower C.
- (c) ABF has completed assembling the truss for W-Line Temporary Towers A and B. They are working on assembling the truss for E-Line.

2 Hr OT

Inspector:

Lalit Mathur *Lalit Mathur* Trans Engineer (D)/Asst. Struct. Rep