

Job Stamp  
**04-0120F4**  
**SFOBB SAS**

Const. Calendar Day No. 676  
Project Work Day No. 886  
Date **10/27/2008**  
Shift Hours Start 7:00 Stop 3:30  
Inspector Shift 7:00 AM to 11:00 PM

ASSISTANT RESIDENT ENGINEER'S **CONTRACTOR - ABFJV**

HOURS - ITEM NO.														
EQUIPMENT AND/OR LABOR:			#38 Str. Concrete, Bridge	# 48 Bar Reinforcement Steel							IDLE OR DOWN	REMARKS		
Equip. #	NO. MEN	DESCRIPTION (Of Equipment or Labor)										Name	Contractor	
1	1	Gen. Foreman									8	Terry Cronk	ABF E2	
2	1	Pile Driver	8									Tony Crieghton	ABF	
3	1	Pile Driver									8	George Mcneil	ABF off	
4	1	Laborer	8									Jose Molina	ABF	
5	1	Laborer	8									Rigiberto Campos	ABF	
6	1	Pile Driver J/M	8									Audra Hudson	ABF	
7	1	Pile Driver/Welder	8									Henry Wheat	ABF	
8	1	Elevator Operator	8									Howard Schroyer	ABF	
9	1	Pile Driver Foreman	8									Nigel Lohse	ABF	
10	1	Pile Driver									8	Aaron Gilpatrick	ABF off	
11	1	Pile Driver	8									Andrew Adams	ABF	
12	1	Pile Driver	8									Kurt Chaisson	ABF	
13	1	Pile Driver									8	Jesse Johnsen	ABF off	
14	1	Crane Operator	8									Scott Jefferey	ABF	
15	1	Operator Apprentice/oiler	8									Ross Scott	ABF	
16	1	Pile Driver	8									Abasi Delley	ABF	
17	1	Pile Driver	8									Kenneth Reynolds	ABF	
18	1	Labor	8									Joseph Ruiz	ABF	
		Iron workers	8									Tim Greenlee etc	ABF/RSC	
	1	Manitower 4100 W										Crane	ABF	
	1	1 <sup>st</sup> Man Lift S-125											Hertz Rental	
	1	Lincoln Vantage Welding M/C 768-50-4005									8		ABF	
	1	Lincoln Vantage Welding M/C 768-50-4009									8		ABF	
	1	Lincoln Vantage Welding M/C 768-30-4032									8		Hertz Rental	
	1	Lincoln Vantage Welding M/C 768-30-4014	8										Hertz Rental, deck	
	1	MQ Power Generator 220	8										ABF Main power	
	1	MQ Whisper Watt 7000 549-07-5006	8										ABF deck	
	1	MQ Whisper Watt 7000 549-20-4007											ABF	

1	MQ Whisper Watt 7000 549-20-4044										8		ABF
1	Ingersoll Rand Air compressor 20-2183										8		ABF central
1	Ingersoll Rand Air Compressor 006-18-4293										8		ABF
1	Ingersoll Rand Air Compressor 185R										8		ABF Deck
1	Ingersoll Rand Air Compressor 006-18-4297										8		ABF
1	Ingersoll Rand Flood Lights 536-40-6831												ABF power
1	Genie 541-4000N Flood Lights 536-40-7044												ABF
1	Genie 541-4000N Flood Lights 536-40-4839												ABF
1	Genie 541-4000N Flood Lights 536-40-4843												ABF
1	Genie 541-4000N Flood												ABF
1	Genie 541-4000N Flood	8											ABF deck power
1	Forklift Hertz Rental 544D-10	8											ABF
1	Pickup	8											ABF
1	Elevator	8											ABF

**Weather:** Dark/Misty/clouy morning, wind low to high, High 61F Low 51F.

**Description of Operation:**

ABF continues cleaning work on Pours 4 and 5.

The iron workers are installing #25 rebars for the top layer.

The iron workers installing #25 vertical bars.

The ironworkers are installing the remaining longitudinal and transverse ducts.

ABF is installing the Thermal Control Piping inside the rebars installed so for.

ABF/RSC received a truck load of rebars for Pour 5, a total of 13,772 KG., Shipping Order No S00940.

(Off in the afternoon for doctor's appointment)

**Additional Work on/off site:**

(a) The Temporary Tower Foundation work is finished for Towers A and B.

(b) The foundation work is progressing for Temporary Tower C.

(c) ABF has completed assembling the truss for W-Line Temporary Towers A and B. They are working on assembling the truss for E-Line.

(d) Attended Gil's staff meeting.

**Inspector:**

Lalit Mathur  Trans Engineer (D)/Asst. Struct. Rep