

Job Stamp  
04-0120F4  
SFOBB SAS

Const. Calendar Day No. 678  
Project Work Day No. 888  
Date 10/29/2008  
Shift Hours Start 7:00 Stop 3:30  
Inspector Shift 7:00 AM to 3:30 PM

ASSISTANT RESIDENT ENGINEER'S CONTRACTOR - ABFJV

EQUIPMENT AND/OR LABOR:		HOURS - ITEM NO.										REMARKS		
Equip. #	N O M E N	DESCRIPTION (Of Equipment or Labor)	#38 Str. Concrete, Bridge	# 48 Bar Reinforcement Steel								IDLE OR DOWN	Name	Contractor
1	1	Gen. Foreman										8	Terry Cronk	ABF E2
2	1	Pile Driver	8										Tony Crieghton	ABF
3	1	Pile Driver	8										George Mcneil	ABF off
4	1	Laborer	8										Jose Molina	ABF
5	1	Laborer	8										Rigiberto Campos	ABF
6	1	Pile Driver J/M	8										Audre Hudson	ABF
7	1	Pile Driver/Welder										8	Henry Wheat	ABF off
8	1	Elevator Operator	8										Howard Schroyer	ABF
9	1	Pile Driver Foreman	8										Nigel Lohse	ABF
10	1	Pile Driver	8										Aaron Gilpatrick	ABF off
11	1	Pile Driver										8	Andrew Adams	ABF off
12	1	Pile Driver	8										Kurt Chaisson	ABF
13	1	Pile Driver										8	Jesse Johnsen	ABF off
14	1	Crane Operator	8										Scott Jefferey	ABF
15	1	Operator Apprentice/oiler	8										Ross Scott	ABF
16	1	Pile Driver	8										Abasi Delley	ABF
17	1	Pile Driver										8	Kenneth Reynolds	ABF off
18	1	Labor	8										Joseph Ruiz	ABF
		Iron workers	8										Tim Greenlee etc	ABF/RSC
	1	Manitower 4100 W											Crane	ABF
	1	1 <sup>st</sup> Man Lift S-125												Hertz Rental
	1	Lincoln Vantage Welding M/C 768-50-4005										8		ABF
	1	Lincoln Vantage Welding M/C 768-50-4009										8		ABF
	1	Lincoln Vantage Welding M/C 768-30-4032										8		Hertz Rental
	1	Lincoln Vantage Welding M/C 768-30-4014	8											Hertz Rental, deck
	1	MQ Power Generator 220	8											ABF Main power
	1	MQ Whisper Watt 7000 549-07-5006	8											ABF deck
	1	MQ Whisper Watt 7000 549-20-4007												ABF

REC'D \*08 OCT-30 #007509

1	MQ Whisper Watt 7000 549-20-4044										8		ABF
1	Ingersoll Rand Air compressor 20-2183										8		ABF central
1	Ingersoll Rand Air Compressor 006-18-4293										8		ABF
1	Ingersoll Rand Air Compressor 185R										8		ABF Deck
1	Ingersoll Rand Air Compressor 006-18-4297										8		ABF
1	Ingersoll Rand Flood Lights 536-40-6831												ABF power
1	Genie 541-4000N Flood Lights 536-40-7044												ABF
1	Genie 541-4000N Flood Lights 536-40-4839												ABF
1	Genie 541-4000N Flood Lights 536-40-4843												ABF
1	Genie 541-4000N Flood												ABF
1	Genie 541-4000N Flood	8											ABF deck power
1	Forklift Hertz Rental 544D-10	8											ABF
1	Pickup	8											ABF
1	Elevator	8											ABF

**Weather:** Dark/Misty/clouy morning, wind low to high, High 61F Low 51F.

**Description of Operation:**

ABF continues cleaning work on Pours 4 and 5.

The iron workers are installing #25 rebars for the top layer.

The iron workers installing #25 vertical bars.

The ironworkers are installing the remaining longitudinal and transverse ducts.

ABF is installing the Thermal Control Piping inside the rebars installed so for.

ABF/RSC received a truck load of rebars for pour 5 and a few for pour 4, 23314 lbs total, shipping order no S00994.

**Additional Work on/off site:**

- (a) The Temporary Tower Foundation work is finished for Towers A and B.
- (b) The foundation work is progressing for Temporary Tower C.
- (c) ABF has completed assembling the truss for W-Line Temporary Towers A and B. They are working on assembling the truss for E-Line.
- (d) Attended Concrete Meeting at 8 AM
- (e) Attended Gil's staff meeting for embedded items in the next pour.

**Inspector:**

Lalit Mathur *Ok myaew* Trans Engineer (D)/Asst. Struct. Rep