

Job Stamp:  
04-SF-80-13.2/13.9 04-0120F4  
SFOBB SAS  
San Francisco Co. in San Francisco  
Fm 0.6 km to 1.3 km East of Yerba Buena  
Tunnel East Portal

Report No. 7-day const. cal.: 673  
Project work day: 883  
Date the Shift Began: 10/16/08  
 NIGHTWORK THURSDAY  
Shift Hrs Start 7:00 Stop 15:30  
Engineer's Hrs Start 6:30 Stop 17:00

**46.B**

**ASSISTANT RESIDENT ENGINEER'S DAILY**

**BRIDGE**

**REPORT**

Location: <b>W2 Cap Beam</b>	Weather: <b>clear/warm</b>
Remark: <b>Ironwork/cooling pipes</b>	<b>Hi 80F/Lo 48F</b>

Description of Operation:  
ABF - continued to place cooling pipes in pour 4  
  
RPS - placed strong pipes for continuity tendons within pour 4 at southeast wall.  
- continued to place longitudinal bars with hooks in pour 4.

RECT 08 NOV 14 #007522

		HOURS - ITEM NO.						CONTRACTORS		
ITEM NO. >>		34	48					Prime		
		Prestressing Cast-In-Place Concrete (Pier-W2)	Bar Reinforcing Steel (Bridge)					Sub #1		
EQUIPMENT AND/OR LABOR:		IDLE OR DOWN/ ELSEWHERE						REMARKS		
EQPT. NO.	NO. MEN	DESCRIPTION (Of Equipment or Labor)	RT	RT				Name	Classification	Prime / Sub
	1	Foreman	4.00	4.00				Tim Greenlee	Ironworker	1
	1	Apprentice	4.00	4.00				Victor Quiroz	Ironworker	1
	1	Journeyman	4.00	4.00				Luis Ortiz	Ironworker	1
	1	Apprentice	4.00	4.00				Juan P.G. Ortiz	Ironworker	1
	1	Apprentice	4.00	4.00				Miguel Nunez	Ironworker	1
	1	Journeyman	4.00	4.00				Lee Wachtler	Ironworker	1
	1	Apprentice	4.00	4.00				Gonzalo Aguirre	Ironworker	1
	1	Apprentice	4.00	4.00				Gabino Marquez	Ironworker	1
	1	Journeyman	4.00	4.00				Salvador Roman	Ironworker	1
	1	Apprentice	4.00	4.00				Fermin Quiroz	Ironworker	1
	1	Apprentice	4.00	4.00				Jose Pilayo	Ironworker	1
	1	Apprentice	4.00	4.00				Fidel Arroyo	Ironworker	1

For ABF equipment/personnel hours, please see Lalit Mathur's diaries.

I presented my safety presentation this morning: the topic was complacency and how it can be our worst enemy


RPS placed strongpipe for continuity tendons east of W2E. They were connecting them to ducts that were ALREADY through the column cages. This does not merit CCO work already performed and paid for.

When I went to the field and up the stair tower I noticed that there was one additional ironworker than yesterday. They were at the moment taking their break. I asked the foreman who was the new person and he gave me his name. Bob Bognaes (RPS general foreman) was telling Tim (Foreman) that he is only allowed to give the name to one person. He made a big deal about two Caltrans personnel getting the names. I walked away mumbling wondering why it was such a big deal. Bob yelled from behind me and asked what I said and said if I wanted to say something, I need to say it to his face. I said that he couldn't hear because he was getting old. I immediately ran over to me and got in my face as if to threaten me and start a fight, stating that it was age discrimination. About an hour afterward when ABF was taking their break, Bob gets into Matt's (CT) face and tries to start a fight with him. Bob constantly complains about Caltrans' presence in the field. He has no respect for neither Caltrans or his own personnel (several conversations with the foremen reveal that they would prefer that he's not around). He has been heard by Damon (CT) stating to the effect that they (RPS) should not be listening to Pam (CT) because she's a woman.

**Materials:**

2 Hr OT - safety meeting prep & calculations

Insp. Hrs.	
REG: 8.0	INTERMITTENT
OT: 2.0	INSPECTION

  
David Chung

TE/CT  
Title