

STATE OF CALIFORNIA
DEPARTMENT OF TRANSPORTATION
CP-CEM 4601 (Rev. 4/99) (Old HC-10A)

TOLL PROGRAM/DIST. 4 CONSTR.

Job Stamp:
04-SF-80-13.2/13.9 04-0120F4
SFOBB SAS
San Francisco Co. In San Francisco
Fm 0.6 km to 1.3 km East of Yerba Buena
Tunnel East Portal

7-day Const. Cal.: 652
Project Work Day: 862
Date the Shift Began: 9/25/08
 NIGHTWORK THURSDAY
Shift Hrs Start 6:30 Stop 17:00
Engineer's Hrs Start 7:00 Stop 16:00

**ASSISTANT RESIDENT ENGINEER'S DAILY REPORT
BRIDGE**

Location: Temporary Tower D - Big Digger Report No. 46.B Weather: Sun, 65° - 76°
Remark:

EQUIPMENT AND/OR LABOR:			HOURS - ITEM NO.							REMARKS						
EQPT. NO.	NO. MEN	DESCRIPTION (Of Equipment or Labor)	Furnish Temporary Towers	ITEM NO. >> 8							IDLE OR DOWN/ ELSEWHERE	Name	Classification	Prime / Sub		
				RT	OT											< RT/OT
		Big Digger Manitowoc 2250 Crane		8.00	2.00											
L479		Multiquip Generator		8.00	2.00											
L437		Multiquip Air Compressor								IDLE						
L480		Multiquip Air Compressor								IDLE						
L269		D185Q Sullivan Air Compressor								IDLE						
L291		D185Q Sullivan Air Compressor		8.00	2.00											
CP10		Schwing 99hp Stationary Pump		8.00	2.00											
		PLDR		8.00	2.00						Richard Hiebert	FOR	2			
		PLDR		8.00	2.00						Adam Price	JRNY	2			
		PLDR		8.00	2.00						Bud Germany	OPER	2			
		PLDR		8.00	2.00						Dan Adams	JRNY	2			
		PLDR		8.00	2.00						Danny Vega	JRNY	2			
		PLDR		8.00	2.00						Doug Brewer	JRNY	2			
		PLDR		8.00	2.00						Frank Wouters	OPER	2			
		PLDR		8.00	2.00						Gilbert Moya	JRNY	2			
		PLDR		8.00	2.00						Kurt Dillard	JRNY	2			
		PLDR		8.00	2.00						Matt Morton	OPER	2			
		PLDR		8.00							Randall Lesley	FOR	2			
		PLDR		8.00	2.00						Richard Hiebert Jr	APPR	2			
		PLDR		8.00							Theo Rohr	OPER	2			

Description of Operation:
T1: Workers continued grouting operation. They poured the remaining depth for plugs at D109, D110, D111, D112, & D116. Then, the entire depth of plug was poured at D101, D103, D104, D105, D106, D107, D108. Lastly, the full annulus depth was poured at D102, D113, D114, D115 and topped with about 2-3" of water for curing.
Jason Wilcox collected two samples from pile D107's mix. DCI's Ray Saucedo was also present and collected cylinders and cubes.

Materials:

Insp. Hrs.	
REG: 8.0	INTERMITTENT
OT: 0.0	INSPECTION

Gina Rizzardo
GINA RIZZARDO TE/CT
First Name Last Name Title

REC'D - 08 NOV 04 #007542