


STATE OF CALIFORNIA	04-0120F4 SFOBB-SAS 04-SF-80-13.2/13.9	Report No.	643/853
DEPARTMENT OF TRANSPORTATION		Page	1
Form HC-10A4 (Rev. 7/85)		Date	9/16/2008
		Cont. Hrs	2300-1230
		Insp. Hrs	2300-1130

ASSISTANT STRUCTURE REP.'S DAILY REPORT

Location & Description of Operation		Temporary Towers Foundation C		WEATHER	Clear		
			HOURS - ITEM NO.				
EQUIPMENT AND/OR LABOR:			REGULAR	OT	DT	RENTAL	Idle or Down
EQPT. NO.	# Personnel	DESCRIPTION (Equipment or Labor)					REMARKS
TRAYLOR - DUTRA							
	1	Brain Osulivan (Project Engineer)	8	2			
	1	Ernie Hamilton	8	2			
261-45-5018	1	644-J John Deere Front Loader	8	2			
DRILL TECH							
Drill Rig	1	Driller Bauer model 24 -H	8	2			
	3	Light Towers	8	2			
RT-760 E	1	Crane (Groove RTC)	8	2			
AC-19	1	Air Compressor	8	2			
	1	Ford F450 Truck	8	2			
	1	Ford F250 Truck	8	2			
	1	Dodge Ram 3500 Truck	8	2			
	1	Brad Midleton (Labor)	8	2			
	1	Erick Iguera (labor)	8	2			
	1	Raul melgoza (Operator)	8	2			
	1	Gerado Trujillo (Labor)	8	2			
EARTH MECHANICS INC.							
	1	Ko Ko Thant	8	2			

- Started at 11:00 PM at the field to monitor the construction progress.
- The contractor could not finish the CIDH 104 the rock was very hard and they decide to try to drill CIDH 102 to see if that is the same as CIDH 104.
- Drill Tech pumped the water from CIDH 102 to the septic tank and started drilling about 2:20 AM on CIDH 102.
- Finished at 3:30 PM for the day....

R-Rental, C- Contractor	Title: Abdikarim T Ali (TE Civil)
	Signature: 

REC'D *08 NOV-17 #007632

[2.5 hr OT]