


STATE OF CALIFORNIA	04-0120F4 SFOBB-SAS 04-SF-80-13.2/13.9	Report No.	644/854
DEPARTMENT OF TRANSPORTATION		Page	1
Form HC-10A4 (Rev. 7/85)		Date	9/17/2008
		Cont. Hrs	2300-1130
		Insp. Hrs	900-1730

ASSISTANT STRUCTURE REP.'S DAILY REPORT

Location & Description of Operation	
Temporary Towers Foundation C	WEATHER Clear

			HOURS - ITEM NO.				Idle or Down	
EQUIPMENT AND/OR LABOR:			REGULAR	OT	DT	RENTAL		
EQPT. NO.	# Personnel	DESCRIPTION (Equipment or Labor)					REMARKS	
TRAYLOR - DUTRA								
	1	Brain Osullivan (Project Engineer)	8	2				
	1	Ernie Hamilton	8	2				
261-45-5018	1	644-J John Deere Front Loader	8	2				
DRILL TECH								
Drill Rig	1	Driller Bauer model 24 -H	8	2				
	3	Light Towers	8	2				
RT-760 E	1	Crane (Groove RTC)	8	2				
AC-19	1	Air Compressor	8	2				
	1	Ford F450 Truck	8	2				
	1	Ford F250 Truck	8	2				
	1	Dodge Ram 3500 Truck	8	2				
	1	Brad Midleton (Labor)	8	2				
	1	Erick Iguera (labor)	8	2				
	1	Raul melgoza (Operator)	8	2				
	1	Gerado Trujillo (Labor)	8	2				
EARTH MECHANICS INC.								
	1	Ko Ko Thant	8	2				

- Started at 9:00AM at the field to monitor the construction progress.
- Take care break from night work, and Damon worked at night and I replace him at 10:00 AM.
- Drill Tech was drilling on CIDH 102 and was at 40 feet at 10:45 AM. The drilling finished at 11:20 feet and they reached the total depth of CIDH 102 of 42 feet and 2 inches.
- Finished at 5:30 PM for the day....

R-Rental, C- Contractor	Title: Abdikarim T Ali (TE Civil)
	Signature: 

REC'D *08 NOV-17 #007633