

STATE OF CALIFORNIA	04-0120F4 SFOBB-SAS 04-SF-80-13.2/13.9	Report No.	651/861
DEPARTMENT OF TRANSPORTATION		Page	1
Form HC-10A4 (Rev. 7/85)		Date	9/24/2008
		Cont. Hrs	2400-1330
		Insp. Hrs	700-1630

ASSISTANT STRUCTURE REP.'S DAILY REPORT

Location & Description of Operation	
Temporary Towers Foundation C	WEATHER Clear

	HOURS - ITEM NO.
--	-------------------------

EQUIPMENT AND/OR LABOR:			REGULAR	OT	DT	RENTAL	Idle or Down	
EQPT. NO.	# Pers onnel	DESCRIPTION (Equipment or Labor)						REMARKS
		TRAYLOR - DUTRA						
	1	Brain Osullivan (Project Engineer)	8	4				
	1	Ernie Hamilton	8	4				
261-45-5018	1	644-J John Deere Front Loader	8	4				
		DRILL TECH						
Drill Rig	1	Driller Bauer model 24 -H	8	4				
	3	Light Towers	8	4				
RT-760 E	1	Crane (Groove RTC)	8	4				
AC-19	1	Air Compressor	8	4				
	1	Ford F450 Truck	8	4				
	1	Ford F250 Truck	8	4				
	1	Dodge Ram 3500 Truck	8	4				
	1	Brad Midleton (Labor)	8	4				
	1	Erick Iguera (labor)	8	4				
	1	Raul melgoza (Operator)	8	4				
	1	Gerado Trujillo (Labor)	8	4				
	1	Pete Levitt	8	4				
		EARTH MECHANICS INC.						
	1	Myo Heine	8	4				

- Started at 7:00AM at office and went to the field to monitor the construction progress.
- The contractor is placing the rebar cage into the CIDH 106 and 107 and getting ready for the concrete pour.
- The first concrete truck came to site at 10:00 AM. The second truck came to at 10:26 AM, the concrete look little dry and the truck driver added little pit of water as the mix design ticket indicated to add more water to the mix at the job site. DCI and Caltrans sampled in the middle of the second truck and the concrete temperature was 80 F.
- The third truck arrived at 10:45 Am and the fourth truck arrived at 11:40 AM.
- Robert Wong of SWPP advised the contractor to place more geotextile fabric on the cover cell where the old geotextile was torned. The concrete pour went very well and there were no problems.
- Finished at 4:30 PM for the day and worked 1 hour of overtime....

R-Rental, C- Contractor	Title: Abdikarim T Ali (TE Civil)
	Signature: 