


STATE OF CALIFORNIA	04-0120F4 SFOBB-SAS 04-SF-80-13.2/13.9	Report No.	652/862
DEPARTMENT OF TRANSPORTATION		Page	1
Form HC-10A4 (Rev. 7/85)		Date	9/25/2008
		Cont. Hrs	2400-1400
		Insp. Hrs	700-1530

ASSISTANT STRUCTURE REP.'S DAILY REPORT

Location & Description of Operation	WEATHER	Clear
Temporary Towers Foundation C		

			HOURS - ITEM NO.				Idle or Down	
EQUIPMENT AND/OR LABOR:			REGULAR	OT	DT	RENTAL		
EQPT. NO.	# Pers onnel	DESCRIPTION (Equipment or Labor)					REMARKS	
TRAYLOR - DUTRA								
	1	Brain Osullivan (Project Engineer)	8	4				
	1	Ernie Hamilton	8	4				
261-45-5018	1	644-J John Deere Front Loader	8	4				
DRILL TECH								
Drill Rig	1	Driller Bauer model 24 -H	8	4				
	3	Light Towers	8	4				
RT-760 E	1	Crane (Groove RTC)	8	4				
AC-19	1	Air Compressor	8	4				
	1	Ford F450 Truck	8	4				
	1	Ford F250 Truck	8	4				
	1	Dodge Ram 3500 Truck	8	4				
	1	Brad Middleton (Labor)	8	4				
	1	Erick Iguera (labor)	8	4				
	1	Raul melgoza (Operator)	8	4				
	1	Gerado Trujillo (Labor)	8	4				
	1	Pete Levitt	8	4				
EARTH MECHANICS INC.								
	1	Myo Heine	8	4				

- Started at 7:00AM at office and went to the field to monitor the construction progress.
- Drill Tech started drilling on CIDH 105. The drilling was very slow as the rock got harder and harder.
- They reached a depth of 32 feet on the bg barrel and 33 feet on the smalled barrel at 10:00 AM.
- Pick up 4 cylinder to the water bath room for cure and picked up 4 cylinders from the water bath to take to Sacramento for testing.
- Finished at 3:30 PM for the day....

R-Rental, C- Contractor	Title: Abdikarim T Ali (TE Civil)
	Signature: 

REC'D *08 NOV 17 #007639