

STATE OF CALIFORNIA	04-0120F4 SFOBB-SAS 04-SF-80-13.2/13.9	Report No.	660/870
DEPARTMENT OF TRANSPORTATION		Page	1
Form HC-10A4 (Rev. 7/85)		Date	10/03/2008
		Cont. Hrs	600-1630
		Insp. Hrs	600-1700

ASSISTANT STRUCTURE REP.'S DAILY REPORT

Location & Description of Operation	
Temporary Towers Foundation C	WEATHER Clear

			HOURS - ITEM NO.					
EQUIPMENT AND/OR LABOR:			REGULAR	OT	DT	RENTAL	Idle or Down	
EQPT. NO.	# Personnel	DESCRIPTION (Equipment or Labor)						REMARKS
		TRAYLOR - DUTRA						
	1	Brain Osullivan (Project Engineer)	8	2				
	1	Ernie Hamilton (OE)	8	2				
	1	Randol Leslie (OE)	8	2				
	1	Gary Louis (OE)	8	2				
	1	Don Adams (OE)	8	2				
261-45-5018	1	644-J John Deere Front Loader	8	2				
		RSP						
	1	Julien Solatos (Foreman)	8					
	1	Miguel Nonez (SW)	8					
	1	Antonio Gomez (SW)	8					
	1	Lee Wachtler (SW)	8					
	1	Jose Pelyo (SW)	8					

- Started at 6:00AM at the field to monitor the construction progress.
- Tylor Dutra are working on rat slab for pile cap 3 and 4. First concrete truck come to site at 8:00 AM. Came back to office and work on daily dairy
- Finished at 5:00 PM for the day and worked 2 hours of overtime....

R-Rental, C- Contractor	Title: Abdikarim T Ali (TE Civil)
	Signature: 