

STATE OF CALIFORNIA	Job Stamp	7-day Const. Calendar	Day No. 628
DEPARTMENT OF TRANSPORTATION	SFOBB SAS	Project Work Day No.	Day No. 838
Form HC-10A (Rev. 6/80)	04-0120F4	Date	9/2/2008

Weather: Clear and warm

Inspectors Hours	Start	0630	Stop	1700
Shift Hours	Start	0630	Stop	1630

ASSISTANT STRUCTURE REP.  
JASON WILCOX

CONTRACTOR - ABFJV

HOURS - ITEM NO.												REMARKS	
Equip. #	NO. MEN	DESCRIPTION (Of Equipment or Labor)	REGULAR	OVERTIME							IDLE OR DOWN	Name Contractor	
												Name	Contractor
		Traylor Dutra											

**Description of Operation:**

This morning I reviewed the RFI responses for last week. After this review, I attended the 8:00 am staff meeting to go over the previous weeks events as well as what is scheduled to happen this week around the Temporary Towers group. During this meeting I got a call back from Sean Heydon, the engineer for Traylor Dutra, and he informed me that the grouting operation is on hold until their SWPPP plan is accepted by Caltrans and the Water Board. This will probably take until next week. He also informed me that they do not plan on repairing the North frame connection welds until after the annuli are grouted. This leaves the fender panel installation as the only operation for Tower D today. Gina Rizzardo will have the diary with the labor and equipment.

OVERTIME: Two hours of overtime accrued covering the contractors hours.

**Inspector:**

Jason Wilcox

Transportation Engineer (D)/Asst. Structure Rep.

REC'D \*08 NOV-18 #007684

