

STATE OF CALIFORNIA	Job Stamp	7-day Const. Calendar	Day No. 636
DEPARTMENT OF TRANSPORTATION	SFOBB SAS	Project Work Day No.	Day No. 846
Form HC-10A (Rev. 6/80)	04-0120F4	Date	9/9/2008

Weather: Partly cloudy and cool

Inspectors Hours	Start	0630	Stop	1700
Shift Hours	Start	0630	Stop	1630

ASSISTANT STRUCTURE REP.
JASON WILCOX

CONTRACTOR – ABFJV

HOURS - ITEM NO.											REMARKS		
Equip. #	NO. MEN	DESCRIPTION (Of Equipment or Labor)	REGULAR	OVERTIME							IDLE OR DOWN	Name	Contractor
		Traylor Dutra											

Description of Operation:

The contractor is installing the top fender panel, panel 3B, on the North face of the North driving frame at Tower D. Gina Rizzardo is observing this operation today and will have the diary with the labor and equipment. Gina also asked if the contractor is to have navigation lights on the fender panels. I checked the plans and saw they are to have navigation lights on the corners of the panels closest to the navigation channel. I confirmed that the contractor plans to place the lights on the frame.

Reviewed submittal 819R00.

OVERTIME: Covering the contractors hours meant accruing 2 hours of overtime today.

Inspector:

Jason Wilcox

Transportation Engineer (D)/Asst. Structure Rep.

REC'D '08 NOV-18 #007689