

STATE OF CALIFORNIA	Job Stamp	7-day Const. Calendar	Day No. 638
DEPARTMENT OF TRANSPORTATION	SFOBB SAS	Project Work Day No.	Day No. 848
Form HC-10A (Rev. 6/80)	04-0120F4	Date	9/11/2008

Weather: Partly cloudy and cool

Inspectors Hours	Start	0630	Stop	1600
Shift Hours	Start	0630	Stop	1630

ASSISTANT STRUCTURE REP.  
JASON WILCOX

CONTRACTOR – ABFJV

HOURS - ITEM NO.												REMARKS	
Equip. #	NO. MEN	DESCRIPTION (Of Equipment or Labor)	REGULAR	OVERTIME							IDLE OR DOWN	Name Contractor	
		Traylor Dutra											

**Description of Operation:**

The contractor continues to install fender panels at the Tower D driving frames North side,. Gina Rizzardo is observing this operation and will have the diary for the labor and equipment. She informed me that by the end of the day they were able to install the bottom panel on the East frame, namely panel 1NA, and plan to install the top panel tomorrow, finishing the fender panel installation operation for Tower D.

I attended the designer meeting at 3:00 pm this afternoon to over the status of submittals 582R05, 762R00, 804R00, and SUB 819. The meeting lasted for just 15 – 18 minutes, and after it was over I asked Scott Tudor for some clarification on where the RFI may be found that covers the change in design of the fender panels from the plan sheets. He directed me to the Traylor Dutra RFI portion of Transmittal 1314. I went back to my desk and found it. On the plan sheets there is a 12mm gap between the top and bottom fender panel that was to be grouted later. However, the fabricator opted to match cast the panels to remove the gap. This was accepted by the designer and implemented in the field.

OVERTIME: Covering the contractors hours meant accruing 1 hour of overtime today.

**Inspector:**

Jason Wilcox



Transportation Engineer (D)/Asst. Structure Rep.

REC'D \*08 NOV-18 #007691