

STATE OF CALIFORNIA	Job Stamp	7-day Const. Calendar	Day No. 642
DEPARTMENT OF TRANSPORTATION	SFOBB SAS	Project Work Day No.	Day No. 852
Form HC-10A (Rev. 6/80)	04-0120F4	Date	9/15/2008

Weather: Partly cloudy and cool

Inspectors Hours	Start	0630	Stop	1600
Shift Hours	Start	0630	Stop	1630

ASSISTANT STRUCTURE REP. **CONTRACTOR – ABFJV**
JASON WILCOX

HOURS - ITEM NO.												REMARKS	
Equip. #	NO. MEN	DESCRIPTION (Of Equipment or Labor)	REGULAR	OVERTIME							IDLE OR DOWN	Name Contractor	
												Name	Contractor
		Traylor Dutra											

Description of Operation:

I called the Superintendent for Traylor Dutra, Steve Carpenter, to find out what he planned to do this week. He informed me that the DB-5 crane is being brought in to pier 7 to be certified for the quadrennial inspection this Thursday, and that the grout bags are being moved from the barge near T1 to the deck of the Big Digger crane barge. There are some other workers preparing the 217 barge for picking up the first complete node for the Tower F driving frame at XKT on Mare Island.

We held a 1:30 pm meeting in which Art Pannu, Mark Vilcheck, Damon Brown and I attended to go over what is to come up in the next week or two for field operation. This took an hour and we were able to prepare for tomorrows meeting with American Bridge Flour.

OVERTIME: Accrued 2 hours of overtime addressing issues with Submittal 819.

Inspector:

Jason Wilcox  Transportation Engineer (D)/Asst. Structure Rep.

Traylor Dutra Joint Venture Extra Work Order

SUB/VENDOR NAME: American Bridge/Fluor Joint Venture		PCO#	12
ADDRESS: 375 Burma Road		JOB #:	0705
Oakland, CA 94607		Phone: 510-808-4600	NAME: SAS - Temp Towers
WORK ORDERED BY: John Callaghan	Fax: 510-808-4601	DATE: <u>SEPT. 15, 2008</u>	

DESCRIPTION OF WORK PERFORMED:
Use of Workboat Becky T by Captain and Deckhand to inspect for nesting birds.

START TIME 1230

END TIME 1430

ABF Reference: CCO#13

TDJV LABOR								TDJV EQUIPMENT					
NAME/CRAFT	HOURS			WAGE RATES			EXTENDED AMOUNT	EQUIPMENT DESCRIPTION	OP HRS	STBY HRS	OP RATE	OWN RATE	EXTENDED AMOUNT
	ST	OT	DT	ST	OT	DT							
Direct Labor Cost								Becky T	2				
Frank Wouters	2												
Matt Morton	2												
								TOTAL TDJV EQUIPMENT AMOUNT:					
								RENTAL/OUTSIDE EQUIPMENT & OTHER COSTS					
								DESCRIPTION	QTY	U/M	RATE	EXTENDED AMOUNT	
								TOTAL RENTAL AMOUNT:					
								EXTRA WORK ORDER COST SUMMARY					
TOTAL HOURS								LABOR TOTAL:					
TOTAL TDJV LABOR AMOUNT:								MARKUP :					
								SUBTOTAL LABOR:					
MATERIALS AND OTHER CHARGES								MATERIALS/OTHER TOTAL:					
DESCRIPTION		QTY	U/M	U/P	AMOUNT	TDJV EQUIPMENT TOTAL:							
						RENTAL EQUIPMENT/OTHER TOTAL:							
						MATERIAL EQUIPMENT MARKUP :							
						SUBTOTAL MATERIAL/EQUIPMENT:							
						SUBTOTAL:							
						OVERHEAD @							
TOTAL MATERIALS AMOUNT:								TOTAL AMOUNT DUE:					

CALTRANS/CONTRACTOR REPRESENTATIVE:

TRAYLOR DUTRA REPRESENTATIVE:

SIGNATURE _____ DATE _____

 SIGNATURE _____ DATE _____

PRINTED NAME _____

STEVE CARRAWAY
PRINTED NAME

