

STATE OF CALIFORNIA	Job Stamp	7-day Const. Calendar	Day No. 643
DEPARTMENT OF TRANSPORTATION	SFOBB SAS	Project Work Day No.	Day No. 853
Form HC-10A (Rev. 6/80)	04-0120F4	Date	9/16/2008

Weather: Partly cloudy and cool

Inspectors Hours	Start	0630	Stop	1600
Shift Hours	Start	0630	Stop	1630

ASSISTANT STRUCTURE REP.
JASON WILCOX

CONTRACTOR – ABFJV

		HOURS - ITEM NO.												
EQUIPMENT AND/OR LABOR:		REGULAR	OVERTIME									IDLE OR DOWN	REMARKS	
Equip. #	NO. MEN	DESCRIPTION (Of Equipment or Labor)										Name	Contractor	
		Traylor Dutra												

Description of Operation:

I went over to the Traylor Dutra trailer to discuss some issues with Sean Hayden and Matt Burdick concerning the pile tip elevations for Towers F and G. Submittal 657 says the tip elevations are further down than the elevations called out in the plans by Klohn Crippen Berger and also further than called out in Submittal 740, the pile driving system submittal. Matt said that he used the same table for Tower G pile tip elevations by accident, and he will submit the correct sheet before installation.


The crew of the DB-5 is cleaning the crane and preparing it for the quadrennial inspection to happen on Thursday.

I attended the 1:30 pm meeting with Mark Vilcheck, Gina Rizzardo, Robert Wong, Frances Maroni, John Callaghan, and Bill O'Sullivan. Discussion of the upcoming events lasted about an hour and the summary is in the Minutes for the meeting.

Navigation lights were installed on the northeast and southeast corners panels.

OVERTIME: Covering the contractors hours meant accruing 1 hour of overtime today.

Inspector:

Jason Wilcox  Transportation Engineer (D)/Asst. Structure Rep.

REC'D 09 NOV-18 #007694