

STATE OF CALIFORNIA	Job Stamp	7-day Const. Calendar	Day No. 646
DEPARTMENT OF TRANSPORTATION	SFOBB SAS	Project Work Day No.	Day No. 856
Form HC-10A (Rev. 6/80)	04-0120F4	Date	9/19/2008

Weather: Partly cloudy and cool

Inspectors Hours	Start	0630	Stop	1500
Shift Hours	Start	0630	Stop	1530

ASSISTANT STRUCTURE REP. **CONTRACTOR - ABFJV**  
**JASON WILCOX**

		HOURS - ITEM NO.												
EQUIPMENT AND/OR LABOR:		REGULAR	OVERTIME									IDLE OR DOWN	REMARKS	
Equip. #	NO. MEN	DESCRIPTION (Of Equipment or Labor)											Name	Contractor
		Traylor Dutra												

**Description of Operation:**

There are some workers in the field today installing the friction collars for the grouting operation of the South driving frame for Tower D. Gina Rizzardo has the diary with the labor and equipment.

Frances Maroni explained to Gina and I that the grouting operation could continue as long as some issues are taken care of. We are waiting for the list of issues before the contractor is informed of the continuence. I was informed earlier in the week that Sean Heydan, Matt Burdick, and Steve Carpenter are in San Diego until Monday of next week, so the grouting would not begin until then anyway.

OVERTIME: No overtime today.

**Inspector:**

Jason Wilcox  Transportation Engineer (D)/Asst. Structure Rep.

REC'D \*08 NOV-18 #007697

### Traylor Dutra Joint Venture Extra Work Order

SUB/VENDOR NAME: American Bridge/Fluor Joint Venture		PCO#	12
ADDRESS: 375 Burma Road		JOB #:	0705
Oakland, CA 94607		Phone: 510-808-4600	NAME: SAS - Temp Towers
WORK ORDERED BY: John Callaghan		Fax: 510-808-4601	DATE: 9/19/08

**DESCRIPTION OF WORK PERFORMED:**  
 Use of Workboat Becky T by Captain and Deckhand to inspect for nesting birds.  
 START TIME 0700  
 END TIME 0900

ABF Reference: CCO#13

TDJV LABOR								TDJV EQUIPMENT					
NAME/CRAFT	HOURS			WAGE RATES			EXTENDED AMOUNT	EQUIPMENT DESCRIPTION	OP HRS	STBY HRS	OP RATE	OWN RATE	EXTENDED AMOUNT
	ST	OT	DT	ST	OT	DT							
Direct Labor Cost								Becky T	2				
Frank Wouters	2												
Matt Morton	2												
								<b>TOTAL TDJV EQUIPMENT AMOUNT:</b>					
								<b>RENTAL/OUTSIDE EQUIPMENT &amp; OTHER COSTS</b>					
								DESCRIPTION	QTY	U/M	RATE	EXTENDED AMOUNT	
								<b>TOTAL RENTAL AMOUNT:</b>					
								<b>EXTRA WORK ORDER COST SUMMARY</b>					
TOTAL HOURS								LABOR TOTAL:					
TOTAL TDJV LABOR AMOUNT:								MARKUP:					
								SUBTOTAL LABOR:					
<b>MATERIALS AND OTHER CHARGES</b>								MATERIALS/OTHER TOTAL:					
DESCRIPTION		QTY	U/M	U/P	AMOUNT	TDJV EQUIPMENT TOTAL:							
						RENTAL EQUIPMENT/OTHER TOTAL:							
						MATERIAL EQUIPMENT MARKUP:							
						SUBTOTAL MATERIAL/EQUIPMENT:							
						SUBTOTAL:							
						OVERHEAD @							
TOTAL MATERIALS AMOUNT:								TOTAL AMOUNT DUE:					

CALTRANS/CONTRACTOR REPRESENTATIVE:

TRAYLOR/DUTRA REPRESENTATIVE:

SIGNATURE \_\_\_\_\_ DATE \_\_\_\_\_

SIGNATURE \_\_\_\_\_ DATE \_\_\_\_\_

PRINTED NAME \_\_\_\_\_

STEVE CARPENTER  
PRINTED NAME


