

STATE OF CALIFORNIA	Job Stamp	7-day Const. Calendar	Day No. 653
DEPARTMENT OF TRANSPORTATION	SFOBB SAS	Project Work Day No.	Day No. 863
Form HC-10A (Rev. 6/80)	04-0120F4	Date	9/26/2008

Weather: Partly cloudy and cool

Inspectors Hours	Start	0630	Stop	1700
Shift Hours	Start	0630	Stop	1630

ASSISTANT STRUCTURE REP. **CONTRACTOR – ABFJV**
JASON WILCOX

		HOURS - ITEM NO.												
EQUIPMENT AND/OR LABOR:		REGULAR	OVERTIME									IDLE OR DOWN	REMARKS	
Equip. #	NO. MEN	DESCRIPTION (Of Equipment or Labor)										Name	Contractor	
		Traylor Dutra												

Description of Operation:

Grouting continued today. The crew filled piles D101, D103 – 112, and D116 up to about 3" from the top of the annulus. This 3" was used to palce water for curing. This concludes the grouting of the annular space for driving frame D, both North and South.

Gina Rizzardo will have the labor and equipment for the days operation.

OVERTIME: Accrued 2 hours of overtime covering the contractors hours.

Inspector:

Jason Wilcox

Transportation Engineer (D)/Asst. Structure Rep.