

STATE OF CALIFORNIA	Job Stamp	7-day Const. Calendar	Day No. 656
DEPARTMENT OF TRANSPORTATION	SFOBB SAS	Project Work Day No.	Day No. 866
Form HC-10A (Rev. 6/80)	04-0120F4	Date	9/29/2008

Weather: Partly cloudy and cool

Inspectors Hours	Start	0630	Stop	1700
Shift Hours	Start	0630	Stop	1630

ASSISTANT STRUCTURE REP.  
JASON WILCOX

CONTRACTOR – ABFJV

HOURS - ITEM NO.												
EQUIPMENT AND/OR LABOR:			REGULAR	OVERTIME							IDLE OR DOWN	REMARKS
Equip. #	NO. MEN	DESCRIPTION (Of Equipment or Labor)										
		Traylor Dutra										Name Contractor

**Description of Operation:**

This morning there are some workers out on the North driving frame repairing the pile to frame connection plate welds. The Certified Welding Inspector, CWI, that observed the acceptable welds on the South driving frame is here to oversee the repairs, Andrew Coffman. They completed the repair work by 2:30 pm. Gina Rizzardo will have the labor and equipment for the days operation.

While preparing the TL-101 for the grout samples taken on Septameber 25<sup>th</sup> for the annular spaces in piles D107 and D108, I wanted to check the grout mix information on the manufacturers website, but did not see the mix on the website. I contacted an engineer for Quikrete by the name of Dan and he informed me that the mix, Flowcrete-5, was designed specifically for this project, and this application. I asked him if the Flowcrete-5 was simply their regular non-shrink grout with 3/8" aggregate added and he said it was not. They had to create this mix for this application specifically. I then asked for information on the grout itself and the locations where the aggregate came from and he said he would have to get the information from his superiors through an email chain. The plans call for a grout with a strength of 45 Mpa, or 6,600 psi, which the manufacturer claims will be achieved with this mix. It should be noted here that this is for the Temporary Towers and is considered falsework by the contract.


Reviewed the response for Submittal 819 in the afternoon, as well as reviewed diaries and wrote my own diaries as well.

REC'D 08 NOV-18 #007703

OVERTIME: Accrued 2 hours of overtime covering the contractors hours.

**Inspector:**

Jason Wilcox

A handwritten signature in blue ink, appearing to read "Jason Wilcox", is written over a horizontal line.

Transportation Engineer (D)/Asst. Structure Rep.