

STATE OF CALIFORNIA	Job Stamp	7-day Const. Calendar	Day No. 657
DEPARTMENT OF TRANSPORTATION	SFOBB SAS	Project Work Day No.	Day No. 867
Form HC-10A (Rev. 6/80)	04-0120F4	Date	9/30/2008

Weather: Partly cloudy and cool

Inspectors Hours	Start	0630	Stop	1700
Shift Hours	Start	0630	Stop	1630

ASSISTANT STRUCTURE REP. **CONTRACTOR - ABFJV**
JASON WILCOX

HOURS - ITEM NO.												REMARKS	
Equip. #	NO. MEN	DESCRIPTION (Of Equipment or Labor)	REGULAR	OVERTIME							IDLE OR DOWN	Name	Contractor

Description of Operation:

The crew of the DB-5 crane is preparing for the trip up to Mare Island to pick up the South node of the Tower F driving frame. They plan to get there tonight and begin picking pieces of the frame first thing in the morning.

I got in touch with Ken Beede, our concrete specialist, about the grout cylinders taken during the annular grout pour on September 25th and 26th. Normally samples are taken in the form of a test cube, but we do not have the forms at our disposal, so 3"x6" cylinders were taken. I asked him if he thought the Translab would accept them for testing in the cylinder form. He said they normally don't like to test grout in cylinder form. I then told him that this mix was made specifically for this application and that it is grout with 3/8" aggregate, making it more of a concrete mix than a grout. He then said that the cylinders are ok to send up to the Translab. The results from the strength tests are for informational purposes only, to confirm that the grout has the strength required by the designer, Klohn Crippen Berger.

The 1:30 pm meeting started on time and lasted until about 3:00 pm. Details can be found in the meeting minutes. One of the topics agreed to in the meeting was that the nest prevention tours no longer need to be done by Traylor. The Special Provisions say that the nesting period is typically, but not limited to, the months between and including December and September.


I spent the rest of the afternoon reviewing the plans and specifications for the Tower F driving frame installation.

REC'D 08 NOV-18 #007704

OVERTIME: No overtime accrued today.

Inspector:

Jason Wilcox

A handwritten signature in blue ink, appearing to read "Jason Wilcox", is written over a horizontal line.

Transportation Engineer (D)/Asst. Structure Rep.