

STATE OF CALIFORNIA	Job Stamp	7-day Const. Calendar	Day No. 658
DEPARTMENT OF TRANSPORTATION	SFOBB SAS	Project Work Day No.	Day No. 868
Form HC-10A (Rev. 6/80)	04-0120F4	Date	10/1/2008

Weather: Partly cloudy and cool.

Inspectors Hours	Start	0700	Stop	1700
Shift Hours	Start	0630	Stop	1630

ASSISTANT STRUCTURE REP.
JASON WILCOX

CONTRACTOR – ABFJV

		HOURS - ITEM NO.												
EQUIPMENT AND/OR LABOR:		REGULAR	OVERTIME									IDLE OR DOWN	REMARKS	
Equip. #	NO. MEN	DESCRIPTION (Of Equipment or Labor)										Name	Contractor	
		Traylor Dutra												

Description of Operation:

The contractor, Traylor Dutra, is picking up the pieces of the South Tower F driving frame today at the XKT shop on Mare Island. Steve Carpenter informed me that they planned to pick them up around 9:30 am, so I told Gina Rizzardo and Thanh Le to see if they wanted to come. It turned out that Gina did. We observed them picking the first of 4 pieces at about 11:00 am. The four pieces consist of two frames with eight pile sleeves and two other frames with one pile sleeve in each. They started with one of the one pile sleeve frames and placed it on the 217 barge. Shortly after placing it on the barge we left the area to get back to the office.

In the afternoon I reviewed the workplan for Tower F and reviewed diaries.

OVERTIME: No overtime accrued today.

Inspector:

Jason Wilcox

Transportation Engineer (D)/Asst. Structure Rep.