

STATE OF CALIFORNIA	Job Stamp	7-day Const. Calendar	Day No. 659
DEPARTMENT OF TRANSPORTATION	SFOBB SAS	Project Work Day No.	Day No. 869
Form HC-10A (Rev. 6/80)	04-0120F4	Date	10/2/2008

Weather: Partly cloudy and cool

Inspectors Hours	Start	0700	Stop	1700
Shift Hours	Start	0630	Stop	1630

ASSISTANT STRUCTURE REP.
JASON WILCOX

CONTRACTOR – ABFJV

HOURS - ITEM NO.												REMARKS	
Equip. #	NO. MEN	DESCRIPTION (Of Equipment or Labor)	REGULAR	OVERTIME							IDLE OR DOWN	Name Contractor	
												Name	Contractor
		Traylor Dutra											

Description of Operation:

The crew of the DB-5 began assembling the Tower F driving frame for the E-line, or South side. They had to maneuver the Ugly Barge, (the flexifloat barge used to assemble and place the driving frame), into position so the crane could pick up pieces off the 217 barge and place it on the Ugly Barge. They began assembling in the later part of the morning. Thanh Le observed this and will have the diary for the day.

OVERTIME: No overtime accrued today.

Inspector:

Jason Wilcox

Transportation Engineer (D)/Asst. Structure Rep.

REC'D *08 NOV-18 #007706