

STATE OF CALIFORNIA	Job Stamp	7-day Const. Calendar	Day No. 677
DEPARTMENT OF TRANSPORTATION	SFOBB SAS	Project Work Day No.	Day No. 887
Form HC-10A (Rev. 6/80)	04-0120F4	Date	10/20/2008

Weather: Partly cloudy and warm

Inspectors Hours	Start	0630	Stop	1700
Shift Hours	Start	0630	Stop	1700

ASSISTANT STRUCTURE REP.
JASON WILCOX

CONTRACTOR – TRAYLOR DUTRA JV

		HOURS - ITEM NO.												
EQUIPMENT AND/OR LABOR:		REGULAR	OVERTIME									IDLE OR DOWN	REMARKS	
Equip. #	NO. MEN	DESCRIPTION (Of Equipment or Labor)										Name	Contractor	
		Traylor Dutra												

Description of Operation:

The entire morning was spent organizing the estimate and verifying payment to the contractor. I emailed Doug Wright on Friday asking him for information on the completion of the Temporary Towers and Trusses, and this morning there was a response. He acquired enough information to validate payment to the contractor. The entire morning was spent coordinating with Brandon Yee of American Bridge Flour and Mark Vilcheck as to how much total payment was to be. Based on the completion emailed to me by Doug, it was determined that the amount requested by the contractor was acceptable.

The DB-5 crane was moved out into position this morning to set the anchor wires and position it for placing the South node of the Tower F driving frame. Toward the end of the day the frame was being moved out into position as well. Once there it was secured to the West side of the DB-5.

OVERTIME: Accrued 2 hours of overtime covering the contractors hours.

Inspector:

Jason Wilcox  Transportation Engineer (D)/Asst. Structure Rep.