

STATE OF CALIFORNIA	Job Stamp	7-day Const. Calendar	Day No. 686
DEPARTMENT OF TRANSPORTATION	SFOBB SAS	Project Work Day No.	Day No. 896
Form HC-10A (Rev. 6/80)	04-0120F4	Date	10/29/2008

Weather: Partly cloudy and warm

Inspectors Hours Start 0630 Stop 1700

Shift Hours Start 0630 Stop 1700

ASSISTANT STRUCTURE REP.
JASON WILCOX

CONTRACTOR - TRAYLOR DUTRA JV

			HOURS - ITEM NO.												
EQUIPMENT AND/OR LABOR:			REGULAR	OVERTIME									IDLE OR DOWN	REMARKS	
Equip. #	NO. MEN	DESCRIPTION (Of Equipment or Labor)												Name	Contractor
		Traylor Dutra													REC 08 NOV 19 #007724

Description of Operation:

Today the contractor is grouting the annular spaces between the four plumb piles of the South node for Temporary Tower F. Yesterday the plugs were poured and today they filled the spaces up to the top. Gina Rizzardo and Thanh Le are on site observing the operation and will have the diaries for labor and equipment as well as details for the operation. I arrived to observe some of the operation and saw Frances Maroni from SWPPP making sure their plan was being implemented. The operation finished without incident.

See Gina Rizzardo and Thanh Le's diaries for more details.

In the office I reviewed the pile driving data and prepared a schedule to cover the night shifts that are to begin next week.

OVERTIME: Accrued 2 hours of overtime covering the contractors hours.

Inspector:

Jason Wilcox

Transportation Engineer (D)/Asst. Structure Rep.