

STATE OF CALIFORNIA	Job Stamp	7-day Const. Calendar	Day No. 691
DEPARTMENT OF TRANSPORTATION	SFOBB SAS	Project Work Day No.	Day No. 901
Form HC-10A (Rev. 6/80)	04-0120F4	Date	11/3/2008

Weather: Cloudy with rain

Inspectors Hours Start 0630 Stop 1700

Shift Hours Start 0630 Stop 1700

ASSISTANT STRUCTURE REP.  
JASON WILCOX

CONTRACTOR – TRAYLOR DUTRA JV

		HOURS - ITEM NO.												
		REGULAR	OVERTIME									IDLE OR DOWN		
EQUIPMENT AND/OR LABOR:													REMARKS	
Equip. #	NO. MEEN	DESCRIPTION (Of Equipment or Labor) Traylor Dutra										Name	Contractor	
														ECT*08 NOV 19 #007727


**Description of Operation:**

I was informed by Thanh Le that the workers were able to finish vibrating the piles down to splice elevation for all 14 piles last Saturday. After the last one was driven, they rolled up their equipment for the weekend in preparation for the stormy weather. This morning, the crew had to unravel everything in preparation for splice welding. This meant they had to move gangways, run power cords, and grind off rust from the weld joint areas. Thanh Le observed the morning portion of the operations and Gina Rizzardo observed the operation from around 12:00 PM to the end of the shift. The night shift was called off due to the weather. The wind was upwards of 40 knots and there were heavy showers. The crew prepared for the bad weather and left around 3:30 PM.

At 8:00 AM I attended the Monday morning meeting within the Temporary Tower group. This lasted until around 9:00 AM. Topics discussed include who was to be working the W2 concrete pour this Friday and Saturday. I will have to work at Tower F Saturday during the day shift, so I was not included in the concrete pour. Because of this pour, Gina had to be asked to work the Saturday night shift, and she agreed to.

OVERTIME: Accrued 2 hours of overtime covering the contractors hours.

**Inspector:**

Jason Wilcox 

Transportation Engineer (D)/Asst. Structure Rep.