

Job Stamp

04-0120F4  
SFOBB SAS

Const. Calendar Day No. 687

Project Work Day No. 897

Date 10/07/2008

Shift Hours Start 7:00 Stop 0.00

Inspector Shift 7:00 AM to all night

ASSISTANT RESIDENT ENGINEER'S

CONTRACTOR - ABFJV

HOURS - ITEM NO.														
EQUIPMENT AND/OR LABOR:			#38 Str. Concrete, Bridge	# 48 Bar Reinforcement Steel							IDLE OR DOWN	REMARKS		
Equip. #	NO. MEN	DESCRIPTION (Of Equipment or Labor)											Name	Contractor
												REC'D 08 NOV-19 #007737		
1	1	Gen. Foreman									8		Terry Cronk	ABF E2 most
2	1	Pile Driver	8										Tony Crieghton	ABF
3	1	Pile Driver	8										George Mcnell	ABF off
4	1	Laborer	8										Jose Molina	ABF
5	1	Laborer	8										Rigiberto Campos	ABF
6	1	Pile Driver J/M	8										Audre Hudson	ABF
7	1	Pile Driver/Welder									8		Henry Wheat	ABF off
8	1	Elevator Operator	8										Howard Schroyer	ABF
9	1	Pile Driver Foreman	8										Nigel Lohse	ABF
10	1	Pile Driver	8										Aaron Gilpatrick	ABF off
11	1	Pile Driver									8		Andrew Adams	ABF off
12	1	Pile Driver	8										Kurt Chassion	ABF
13	1	Pile Driver	8										Jesse Johnasen	ABF
14	1	Crane Operator	8										Scott Jefferey	ABF
15	1	Operator Apprentice/oller	8										Ross Scott	ABF
16	1	Pile Driver	8										Abasi Delley	ABF
17	1	Pile Driver	8										Kenneth Reynolds	ABF
18	1	Labor	8									Joseph Ruiz	ABF	
		Iron workers										Tim Greenlee etc	ABF/RSC	
	1	Manitower 4100 W										Crane	ABF	
	1	1 <sup>st</sup> Man Lift S-125											Hertz Rental	
	1	Lincoln Vantage Welding M/C 768-50-4005									8		ABF	
	1	Lincoln Vantage Welding M/C 768-50-4009									8		ABF	
	1	Lincoln Vantage Welding M/C 768-30-4032									8		Hertz Rental	
	1	Lincoln Vantage Welding M/C 768-30-4014	8										Hertz Rental, deck	
	1	MQ Power Generator 220	8										ABF Main power	
	1	MQ Whisper Watt 7000 549-07-5006	8										ABF deck	
	1	MQ Whisper Watt 7000 549-20-4007											ABF	

1	MQ Whisper Watt 7000 549-20-4044										8		ABF
1	Ingersoll Rand Air compressor 20-2183										8		ABF central
1	Ingersoll Rand Air Compressor 006-18-4293										8		ABF
1	Ingersoll Rand Air Compressor 185R										8		ABF Deck
1	Ingersoll Rand Air Compressor 006-18-4297										8		ABF
1	Ingersoll Rand Flood Lights 536-40-6831												ABF power
1	Genie 541-4000N Flood Lights 536-40-7044												ABF
1	Genie 541-4000N Flood Lights 536-40-4839												ABF
1	Genie 541-4000N Flood Lights 536-40-4843												ABF
1	Genie 541-4000N Flood												ABF
1	Genie 541-4000N Flood	8											ABF deck power
1	Forklift Hertz Rental 544D-10	8											ABF
1	Pickup	8											ABF
1	Elevator	8											ABF

**Weather:** Clear sunny but misty morning, wind low to high, High 60F Low 50F.

**Description of Operation:**

ABF continues cleaning work on Pour 4.

The day crew stops working at 12 Noon and comes back at 9 PM.

ABF is reorganizing the concrete area on the top and the ground area.

Following Equipment are in place.

- 6 Concrete Washouts
- 21000 Gal. Water Holding Tank
- 2 Chillers
- 2 Generators
- Flood Lights at top and on the ground.
- The concrete pour will continue all night.

The cooling water is running through the piping. The chilled water temp was 52 degree F.

RSC was not present today.

(Please see 11/8/08 Diary for people who are working on the concrete pour starting at 9 PM).

**Additional Work on/off site:**

- (a) The Temporary Tower Foundation work is finished for Towers A and B.
- (b) The foundation work is progressing for Temporary Tower C.
- (c) ABF has completed assembling the truss for W-Line Temporary Towers A and B. They are working on assembling the truss for E-Line.
- (d) The Pour 4 is scheduled for tonight November 7 starting at 10 PM.

Lalit Mathur, P.E.  Trans Engineer (D)/Asst. Struct. Rep