

Job Stamp
04-0120F4
SFOBB SAS

Const. Calendar Day No. 693
Project Work Day No. 903
Date 10/13/2008
Shift Hours Start 0.00 Stop 24.00
Inspector Shift 7:00 AM to 3:30 PM

ASSISTANT RESIDENT ENGINEER'S CONTRACTOR - ABFJV

HOURS - ITEM NO.													
EQUIPMENT AND/OR LABOR:			#38 Str. Concrete, Bridge	#48 Bar Reinforcement Steel							IDLE OR DOWN	REMARKS	
Equip. #	NO. MEN	DESCRIPTION (Of Equipment or Labor)											Name
1	1	Gen. Foreman										Terry Cronk	ABF E2
2	1	Pile Driver	12									Tony Crieghton	ABF
3	1	Pile Driver	12									George Mcneil	ABF
4	1	Laborer	8									Jose Molina	ABF
5	1	Laborer										Rigiberto Campos	ABF
6	1	Pile Driver J/M	8									Audre Hudson	ABF
7	1	Pile Driver/Welder										Henry Wheat	ABF
8	1	Elevator Operator	12									Howard Schroyer	ABF
9	1	Pile Driver Foreman	12									Nigel Lohse	ABF
10	1	Pile Driver	8									Aaron Gilpatrick	ABF
11	1	Pile Driver	8									Andrew Adams	ABF
12	1	Pile Driver	8									Kurt Chassion	ABF
13	1	Pile Driver	8									Jesse Johnasen	ABF
14	1	Crane Operator	8									Scott Jefferey	ABF
15	1	Operator Apprentice/oiler	12									Ross Scott	ABF
16	1	Pile Driver	8									Abasi Delley	ABF
17	1	Pile Driver	12									Kenneth Reynolds	ABF
18	1	Labor	8									Joseph Ruiz	ABF
		Iron workers										Tim Greenlee etc	ABF/RSC
	1	Manitower 4100 W										Crane	ABF
	1	1 st Man Lift S-125											Hertz Rental
	1	Lincoln Vantage Welding M/C 768-50-4005								8			ABF
	1	Lincoln Vantage Welding M/C 768-50-4009								8			ABF
	1	Lincoln Vantage Welding M/C 768-30-4032								8			Hertz Rental
	1	Lincoln Vantage Welding M/C 768-30-4014	8										Hertz Rental, deck
	1	MQ Power Generator 220	24										ABF Main power
	1	MQ Whisper Watt 7000 549-07-5006											ABF deck

REC'D BNDV-19 #007742

Additional Work at or outside of the W2 Site:

- a) The contractor continues to erect trusses for Temporary Towers A & B on E-Line.
- b) Attended Safety Meeting at 8 AM followed by Gary Pursell's Staff Meeting.

Lalit Mathur, P.E. *L.M. Mathur* Trans Engineer (D)/Asst. Struct. Rep