

Job Stamp

04-0120F4
SFOBB SAS

Const. Calendar Day No. 679

Project Work Day No. 889

Date 10/30/2008

Shift Hours Start 7:00 Stop 3:30

Inspector Shift 7:00 AM to 3:30 PM

ASSISTANT RESIDENT ENGINEER'S **CONTRACTOR - ABFJV**

HOURS - ITEM NO.												
EQUIPMENT AND/OR LABOR:			#38 Str. Concrete, Bridge	# 48 Bar Reinforcement Steel							IDLE OR DOWN	REMARKS
Equip. #	NO. MEN	DESCRIPTION (Of Equipment or Labor)										
1	1	Gen. Foreman									8	Terry Cronk ABF E2 most
2	1	Pile Driver	8									Tony Crieghton ABF
3	1	Pile Driver	8									George Mcneil ABF off
4	1	Laborer	8									Jose Molina ABF
5	1	Laborer	8									Rigiberto Campos ABF
6	1	Pile Driver J/M	8									Audre Hudson ABF
7	1	Pile Driver/Welder									8	Henry Wheat ABF off
8	1	Elevator Operator	8									Howard Schroyer ABF
9	1	Pile Driver Foreman	8									Nigel Lohse ABF
10	1	Pile Driver	8									Aaron Gilpatrick ABF off
11	1	Pile Driver									8	Andrew Adams ABF off
12	1	Pile Driver	8									Kurt Chaisson ABF
13	1	Pile Driver									8	Jesse Johnasen ABF off
14	1	Crane Operator	8									Scott Jefferey ABF
15	1	Operator Apprentice/oiler	8									Ross Scott ABF
16	1	Pile Driver	8									Abasi Delley ABF
17	1	Pile Driver									8	Kenneth Reynolds ABF off
18	1	Labor	8									Joseph Ruiz ABF
		Iron workers	8									Tim Greenlee etc ABF/RSC
	1	Manitower 4100 W										Crane ABF
	1	1" Man Lift S-125										Hertz Rental
	1	Lincoln Vantage Welding M/C 768-50-4005									8	ABF
	1	Lincoln Vantage Welding M/C 768-50-4009									8	ABF
	1	Lincoln Vantage Welding M/C 768-30-4032									8	Hertz Rental
	1	Lincoln Vantage Welding M/C 768-30-4014	8									Hertz Rental, deck
	1	MQ Power Generator 220	8									ABF Main power
	1	MQ Whisper Watt 7000 549-07-5006	8									ABF deck
	1	MQ Whisper Watt 7000 549-20-4007										ABF

REC'D 08 NOV-19 #007744

1	MQ Whisper Watt 7000 549-20-4044										8		ABF
1	Ingersoll Rand Air compressor 20-2183										8		ABF central
1	Ingersoll Rand Air Compressor 006-18-4293										8		ABF
1	Ingersoll Rand Air Compressor 185R										8		ABF Deck
1	Ingersoll Rand Air Compressor 006-18-4297										8		ABF
1	Ingersoll Rand Flood Lights 536-40-6831												ABF power
1	Genie 541-4000N Flood Lights 536-40-7044												ABF
1	Genie 541-4000N Flood Lights 536-40-4839												ABF
1	Genie 541-4000N Flood Lights 536-40-4843												ABF
1	Genie 541-4000N Flood												ABF
1	Genie 541-4000N Flood	8											ABF deck power
1	Forklift Hertz Rental 544D-10	8											ABF
1	Pickup	8											ABF
1	Elevator	8											ABF

Weather: Dark/Misty/clouy morning, wind low to high, High 60F Low 50F.

Description of Operation:

ABF continues cleaning work on Pours 4 and 5.

The iron workers are installing remaining rebars for the top layer.

The iron workers installing #25 vertical bars.

The ironworkers are installing the remaining longitudinal and transverse ducts.

ABF is installing the Thermal Control Piping inside the rebars.


ABF/RSC received 2 truckloads of rebars for pour 5.

- First load was received at 7:30 AM, 43967 lbs, shipping order no S01025.
- The 2nd load was received at 9 AM, 19247 lbs, Orange Tag No L10-182-08, shipping order no 103008-AJ.

Additional Work on/off site:

- The Temporary Tower Foundation work is finished for Towers A and B.
- The foundation work is progressing for Temporary Tower C.
- ABF has completed assembling the truss for W-Line Temporary Towers A and B. They are working on assembling the truss for E-Line.
- Attended Safety Meeting at 8 AM, followed by Gary Pursell's Staff Meeting.

Inspector:

Lalit Mathur  Trans Engineer (D)/Asst. Struct. Rep