

Job Stamp  
04-0120F4  
SFOBB SAS

Const. Calendar Day No. 681  
Project Work Day No. 891  
Date 11/01/2008  
Shift Hours Start 7:00 Stop 9:00  
Inspector Shift 7:00 AM to 9:00 AM

ASSISTANT RESIDENT ENGINEER'S CONTRACTOR - ABFJV

HOURS - ITEM NO.													
EQUIPMENT AND/OR LABOR:			#38 Str. Concrete, Bridge	# 48 Bar Reinforcement Steel							IDLE OR DOWN	REMARKS	
Equip. #	NO. MEN	DESCRIPTION (Of Equipment or Labor)											Name
1	1	Gen. Foreman									8	Terry Cronk	ABF E2 most
2	1	Pile Driver										Tony Crieghton	ABF
3	1	Pile Driver										George Mcneil	ABF off
4	1	Laborer										Jose Molina	ABF
5	1	Laborer										Rigiberto Campos	ABF
6	1	Pile Driver J/M										Audre Hudson	ABF
7	1	Pile Driver/Welder									8	Henry Wheat	ABF off
8	1	Elevator Operator										Howard Schroyer	ABF
9	1	Pile Driver Foreman										Nigel Lohse	ABF
10	1	Pile Driver										Aaron Gilpatrick	ABF off
11	1	Pile Driver									8	Andrew Adams	ABF off
12	1	Pile Driver										Kurt Chaisson	ABF
13	1	Pile Driver									8	Jesse Johnasen	ABF off
14	1	Crane Operator										Scott Jefferey	ABF
15	1	Operator Apprentice/oiler										Ross Scott	ABF
16	1	Pile Driver										Abasi Delley	ABF
17	1	Pile Driver									8	Kenneth Reynolds	ABF off
18	1	Labor										Joseph Ruiz	ABF
		Iron workers										Tim Greenlee etc	ABF/RSC
	1	Manitower 4100 W										Crane	ABF
	1	1 <sup>st</sup> Man Lift S-125											Hertz Rental
	1	Lincoln Vantage Welding M/C 768-50-4005									8		ABF
	1	Lincoln Vantage Welding M/C 768-50-4009									8		ABF
	1	Lincoln Vantage Welding M/C 768-30-4032									8		Hertz Rental
	1	Lincoln Vantage Welding M/C 768-30-4014											Hertz Rental, deck
	1	MQ Power Generator 220											ABF Main power
	1	MQ Whisper Watt 7000 549-07-5006											ABF deck
	1	MQ Whisper Watt 7000 549-20-4007											ABF

RECT-08 NOV-19 #007746

1	MQ Whisper Watt 7000 549-20-4044										8		ABF
1	Ingersoll Rand Air compressor 20-2183										8		ABF central
1	Ingersoll Rand Air Compressor 006-18-4293										8		ABF
1	Ingersoll Rand Air Compressor 185R										8		ABF Deck
1	Ingersoll Rand Air Compressor 006-18-4297										8		ABF
1	Ingersoll Rand Flood Lights 536-40-6831												ABF power
1	Genie 541-4000N Flood Lights 536-40-7044												ABF
1	Genie 541-4000N Flood Lights 536-40-4839												ABF
1	Genie 541-4000N Flood Lights 536-40-4843												ABF
1	Genie 541-4000N Flood												ABF
1	Genie 541-4000N Flood												ABF deck power
1	Forklift Hertz Rental 544D-10												ABF
1	Pickup												ABF
1	Elevator												ABF

**Weather:** Dark/wet/clouy morning, wind low to high, High 60F Low 50F.

**Description of Operation:**

ABF started to work this morning. Most of the people were on the top but the Main Geberator started getting stalled every 10-15 minutes. The elevator got strucuk halfway.

It was decided to cancel the shift as it was posible for the elevator get struct with many people and ABF did not have capacity to bring them down. Also it started to rain and made it difficcult for people to go up and down the stairwell.

**OT charged 4 hours.**

Lalit Mathur *Lalit Mathur* Trans Engineer (D)/Asst. Struct. Rep