

Job Stamp
04-0120F4
04-SF-80-13.2/13.9

STATE OF CALIFORNIA
DEPARTMENT OF TRANSPORTATION

Gary Pursell's

Report No. 45. GP-127

SFOBB East-Span
Seismic Retrofit
Project (SAS)

Resident Engineer
(Field)
DAILY REPORT

Date: Week of November 3,
2008

Monday, November 3, 2008

Stayed in Redding and worked from home. Email backlog and phone conferences.

Participated in Team China Teleconference, which was moved up to 3:30 pm due to the end of daylight savings time over the weekend (see minutes).

Tuesday, November 4, 2008

Election Day! Traveled to Pier 7 in early am.

Met with Peter van der Waart twice and Sam Choy once to review costs and CCO terms for CCO 77. Darryl, Keith O, and Chris Master participated in 2nd meeting.

Wednesday, November 5, 2008

At large group core team meeting (Morrow, Nader, Siegenthaler, Petersen, Buschmeyer, Peter van der Waart, Peter Lee, Deena Noel, Stephan Maller, Ken Terpstra, Jon Tapping in attendance), the following topics were discussed:

- PIO Update including showing a recent video of JSW operations.
- Open Discussion on Green Tagging Process.
- Status of 2nd template fabrication.
- Status of Shear Leg Barge.
- Concrete pour at W2 scheduled for this Friday night.

Met with Ken and Courtney regarding pile driving approach on Temp Tower G, based on our experience on Temporary Tower F. After discussing the status, Ken called Joyce Ambrosia with NOAA and briefed her on the status of pile driving.

Met with Don Ross and Pete Siegenthaler to brief Pete on the status of NOPC's.

Thursday, November 6, 2008

Bi-weekly senior staff meeting (see April's notes/minutes).

Met with Peter van der Waart briefly to review the status of several CCO's.

Team China teleconference at 3pm (see minutes).

Friday, November 7, 2008


Met with Pete Siegenthaler regarding the outcome of yesterday's TBPOC meeting, particularly CCO 77, in Sacramento.

Went to SF to visit the Auto Desk gallery at One Market St which is showcasing the SAS model.

First large concrete pour on W2 (~2000CM) began at 10:00pm and continued till ~10am Saturday. I was on site from 8:00pm to around midnight, then back at 8:00 am Saturday. All went quite well.

Category 45.01

REC'D *08 DEC-03 #007796



Gary Pursell
Resident Engineer, SAS Bridge