

STATE OF CALIFORNIA	Job Stamp	7-day Const. Calendar	Day No. 684
DEPARTMENT OF TRANSPORTATION	SFOBB SAS	Project Work Day No.	Day No. 894
Form HC-10A (Rev. 6/80)	04-0120F4	Date	10/27/2008

Weather: Hazy, calm, 60s F, high tide

Inspectors Hours	Start	0900	Stop	1200
		1330		1430
Shift Hours	Start	0630	Stop	1500

ASSISTANT RESIDENT ENGINEER **CONTRACTOR - ABF - JV**
FRANCES MARONI

HOURS - ITEM NO.											REMARKS		
Equip. #	NO. MEN	DESCRIPTION (Of Equipment or Labor)	REGULAR	OVERTIME	DOUBLE TIME	NIGHT PAY					IDLE OR DOWN	CCO - #01	
EQUIPMENT AND/OR LABOR:												Name	Contractor
	1	Foreman	8									Carlos Valverde	ABF
	1	Deck Engineer	3									Ryan Oku	ABF
	1	Ironworker	8									Alex Bartlett	ABF
	1	Crane Operator	8									Joe Showman	ABF
	1	Mechanic	2									Gene Anderson	ABF
	1	Surveyor	8									Chris Roberts	ABF
	1	Surveyor	8									Lefteris Dennis	ABF
	1	Surveying Equipment	8										
CB-1	1	Crane Barge	8										
RT 160	1	Terex Hydraulic Crane	8										
"Hero"	1	C & W Diving Tug	8										
"Solano"	1	Westar Tug	8										
"No Wake Zone"	2	Buoy	-										
"Red"	2	Buoy	-										
"Green"	2	Buoy	-										
Anchor	6	Concrete Block	-										
Wire		180 feet	-										
Chain		281 feet	-										


Description of Operation:

Observed the hydraulic crane, six concrete block/anchors, and six buoys being loaded onto CB-1 with the Pier 7 crane. CB-1 taken out to the new channel by two tugs, the "Solano" and the "Hero". Three buoys (one "green", one "red" and one "no wake zone") placed north of the bridge and three buoys placed south of the bridge. Mike Green on the barge.

Two surveyors on-site to ensure correct positioning of the channel markers.

Inspector:

Frances Maroni



Transportation Engineer/Asst. R. E.

REC'D 08 DEC 03 1007E07