

Job Stamp

04-0120F4
SFOBB SAS

Construction Calendar no.	687	
Project working days no.	897	
Date	10/30/2008	
Inspectors	Start	07:20
Hours	Stop	15:50
Shift Hours	Start	06:30
	Stop	15:00

Assistant Structure Rep.'s Daily Report

Location & Description of Operation	SAS-Temporary towers, A & B erections
Weather	HI: 62 F Low: 49 F cloudy and rainy

Equipment and/or labor			Hours – ITEM no.						Remarks
Equip no.	# personnel	Description (of equipment or labor)	Regular	OT	DT	Rental		IDLE	
	C	Liebherr LR 1300	8						ABF
006-18-4293	C	Ingresoll Compressor	8						ABF
481-93-6013	R	Gnie Boom lift	8						ABF
544D-10	R	Gradall Forklift	8						ABF
	1	Ed Meyer	8						ABF Foreman
	1	Matt Chamberlain	8						ABF Iron worker
	1	James Sturgeon	8						ABF Iron worker
	1	Serina Laffeur	8						ABF Iron worker
	1	David Lucero	8						ABF Iron worker
	1	Mike Naday	8						ABF Iron worker
	1	Jerry Kubala, Jr.						8	ABF Iron worker
	1	Alex Bartlett						8	ABF Iron worker

Description of Operation:

- Daily activity of contractors
 - ABF continued to install adjustable slider supports at both E and W lines (see Fig 1).
 - See Mark Vilcheck and Art Pannu's diary for additional contractors' activities and comments.
- Note
 - Informed Ed that Alex and Mike need to follow the turn of the nut procedure described in RCSC.
 - Had conversation with Mark and Art regarding the incident happened on Oct. 29. See Art and Mark's diaries for detailed information.
 - Attend a safety meeting from 08:00.



Fig 1

Inspector:
SeongHyeok Song

Trans Engineer (Civil) / Asst. Struct. Rep. #007828

REC'D 08 DEC 04 #007828