

Job Stamp
04-0120F4
SFOBB SAS

Construction Calendar no. 691
Project working days no. 901
Date 11/03/2008
Inspectors Start 07:20 Stop 15:50
Hours
Shift Hours Start 06:30 Stop 15:00


Assistant Structure Rep.'s Daily Report

Location & Description of Operation	SAS-Temporary towers, A & B erections
Weather	HI: 62 F Low: 52 F Rainy

Equipment and/or labor			Hours - ITEM no.							Remarks
Equip no.	# personnel	Description (of equipment or labor)	Regular	OT	DT	Rental			IDLE	
	C	Liebherr LR 1300								ABF
006-18-4293	C	Ingresoll Compressor								ABF
481-93-6013	R	Gnie Boom lift								ABF
544D-10	R	Gradall Forklift								ABF
	1	Ed Meyer								ABF Foreman
	1	Matt Chamberlain								ABF Iron worker
	1	James Sturgeon								ABF Iron worker
	1	Serina Lafleur								ABF Iron worker
	1	David Lucero								ABF Iron worker
	1	Mike Naday								ABF Iron worker
	1	Jerry Kubala, Jr.								ABF Iron worker
	1	Alex Bartlett								ABF Iron worker

Description of Operation:

- Daily activity of contractors
 - No fieldwork due to rain.
- Note
 - Attend a safety meeting from 08:00
 - Continue to review the submittals and design plans.

Inspector: SeongHyeok Song  Trans Engineer (Civil) / Asst. Struct. Rep

REC'D '08 DEC-04 #007830