

Job Stamp
04-0120F4
SFOBB SAS

Construction Calendar no. 694
Project working days no. 904
Date 11/06/2008
Inspectors Start 07:20 Stop 15:50
Hours
Shift Hours Start 06:30 Stop 15:00

Assistant Structure Rep.'s Daily Report

Location & Description of Operation	SAS-Temporary towers, A & B erections
Weather	HI: 65 F Low: 49 F Partly cloudy

Equipment and/or labor			Hours - ITEM no.							Remarks
Equip no.	# personnel	Description (of equipment or labor)	Regular	OT	DT	Rental			IDLE	
	C	Liebherr LR 1300	8							ABF
006-18-4293	C	Ingresoll Compressor	8							ABF
481-93-6013	R	Gnie Boom lift	8							ABF
544D-10	R	Gradall Forklift	8							ABF
	1	Ed Meyer	8							ABF Foreman
	1	Matt Chamberlain	8							ABF Iron worker
	1	James Sturgeon								ABF Iron worker
	1	Serina Lafleur	8							ABF Iron worker
	1	David Lucero	8							ABF Iron worker
	1	Mike Naday	8							ABF Iron worker
	1	Jerry Kubala, Jr.								ABF Iron worker
	1	Alex Bartlett	8							ABF Iron worker

Description of Operation:

- Daily activity of contractors
 - ABF continue to have field drilling on vertical truss members of north and south panels.
 - ABF continue to lift a piece of column collar.
 - See Mark Vilcheck and Art Pannu's diaries for contractors' activities and comments.

- Note
 - Continue to review the submittals and design plans.

Inspector: SeongHyeok Song  Trans Engineer (Civil) / Asst. Struct. Rep

REC'D '08 DEC-04 #007833