

STATE OF CALIFORNIA
DEPARTMENT OF TRANSPORTATION
CP-CEM 4601 (Rev. 4/99) (Old HC-10A)

TOLL PROGRAM/DIST. 4 CONSTR.

Job Stamp:
04-SF-80-13.2/13.9 04-0120F4
SFOBB SAS
San Francisco Co. In San Francisco
Fm 0.6 km to 1.3 km East of Yorba Buena
Tunnel East Portal

7-day Const. Cal.: 685
Project Work Day: 895
Date the Shift Began: 10/28/08
 NIGHTWORK TUESDAY
Shift Hrs Start 6:30 Stop 17:00
Engineer's Hrs Start 7:00 Stop 14:00

**ASSISTANT RESIDENT ENGINEER'S DAILY REPORT
BRIDGE**

Location: Temporary Tower F, DB-5 Barge Remark:			Report No. 46.B				Weather: Fog then Sun , 60° - 69°		
ITEM NO. >> <u>8</u>			HOURS - ITEM NO.				Prime <u>American Bridge/Flour JV</u> (P) Sub #1 <u>Traylor-Dutra JV</u> (1) Sub #2 _____ (2) Sub #3 _____ (3) Sub #4 _____ (4) Sub #5 _____ (5)		
EQUIPMENT AND/OR LABOR:			Furnish Temporary Towers				IDLE OR DOWN/ ELSEWHERE		
EQPT. NO.	NO. MEN	DESCRIPTION (Of Equipment or Labor)	RT	OT				REMARKS	Prime / Sub
		Big Digger Manitowoc 2250 Crane							
		DB-5 Crane	8.00	2.00					
CP13		Shwing Traylor 750 Pump	8.00	2.00					
		APE600 Vibratory Hammer					IDLE		
		Delmag D100-13 Diesel Hammer					IDLE		
		Mench MHU500T Hydraulic Hammer					IDLE		
P241		Genie Boom					IDLE		
P242		Genie Boom					IDLE		
L472		Power Generator					IDLE		
L478		Power Generator					IDLE		
L480		Multiquip Air Compressor					IDLE		
L270		D185Q Sullivan Air Compressor					IDLE		
P44		Catepillar Forklift					IDLE		
		PLDR	8.00	2.00				Richard Hiebert	FOR 2
		PLDR	8.00	2.00				Terry Murray	FOR 2
		PLDR	8.00	2.00				Lee Tacker	FOR 2
		PLDR	8.00	2.00				Adam Price	JRNY 2
		PLDR	8.00	2.00				Bud Germany	OPER 2
		PLDR	8.00	2.00				Danny Vega	JRNY 2
		PLDR	8.00	2.00				Gary Lewis	APPR 2
		PLDR	8.00	2.00				Joe Boracchi	OPER 2
		PLDR	8.00	2.00				Kurt Dillard	JRNY 2
		PLDR	8.00	2.00				Robert Utley	JRNY 2
		PLDR	8.00	2.00				Theo Rohr	OPER 2
		PLDR	8.00	2.00				Todd Labar	OPER 2
		PLDR	8.00	2.00				Travis Logsdon	JRNY 2
		PLDR	8.00	2.00				Ventura Ochoa	JRNY 2
		PLDR	8.00	2.00				Randall Lesley	FOR 2
		PLDR	8.00	2.00				Brad McNally	JRNY 2

Description of Operation:
Workers continued moving the lower battered piles (151' in length) from the 217 barge to the Morty barge.

Workers finished installing the friction collars on the plumb piles, the Big Digger was brought to site around 10:00am and prepped for grouting. The workers poured a plug of about 1-2' of grout in the annular space between the pile sleeve and and pile at the 4 plumb piles. DCI's Ray Saucedo was on site and collected samples. The Department did not collect any grout samples for the day.

Left for the day at 2:00pm for a doctor's appointment. Thanh Le and Jason Wilcox oversaw the grouting operations. See their diaries for more information.

Materials:

Insp. Hrs.	
REG: 6.5	INTERMITTENT INSPECTION
OT:	

Gina Rizzardo
GINA RIZZARDO
First Name Last Name

TE/CT
Title