

TOLL PROGRAM/DIST. 4 CONSTR.

Job Stamp:
04-SF-80-13.2/13.9 04-0120F4
SFOBB SAS
San Francisco Co. In San Francisco
Fm 0.6 km to 1.3 km East of Yerba Buena
Tunnel East Portal

7-day Const. Cal.: 687
Project Work Day: 897
Date the Shift Began: 10/30/08
 NIGHTWORK THURSDAY
Shift Hrs Start 6:30 Stop 17:00
Engineer's Hrs Start 6:30 Stop 16:00

ASSISTANT RESIDENT ENGINEER'S DAILY REPORT
BRIDGE

Location: Temporary Tower F, DB-5 Barge Remark:			Report No. 46.B			Weather: Wind and Light Rain, 58° - 64°									
ITEM NO. >>			HOURS - ITEM NO.			Furnish Temporary Towers			IDLE OR DOWN/ ELSEWHERE			Prime <u>American Bridge/Flour JV</u> (P) Sub #1 <u>Traylor-Dutra JV</u> (1) Sub #2 _____ (2) Sub #3 _____ (3) Sub #4 _____ (4) Sub #5 _____ (5)			
EQUIPMENT AND/OR LABOR:			RT			< RT/OT			REMARKS			Name Classification Prime / Sub			
EQPT. NO.	NO. MEN	DESCRIPTION (Of Equipment or Labor)	RT												
		Big Digger Manitowoc 2250 Crane	8.00	2.00											
		DB-5 Crane	8.00	2.00											
		APE600 Vibratory Hammer								IDLE					
		Delmag D100-13 Diesel Hammer								IDLE					
		Mench MHU500T Hydraulic Hammer								IDLE					
P241		Genie Boom	8.00	2.00											
P242		Genie Boom	8.00	2.00											
L472		Power Generator								IDLE					
L478		Power Generator	8.00	2.00											
L480		Multiquip Air Compressor	8.00	2.00											
L270		D185Q Sullivan Air Compressor	8.00	2.00											
P44		Catepillar Forklift	8.00	2.00											
		PLDR	8.00	2.00							Richard Hiebert	FOR			
		PLDR	8.00	2.00							Terry Murray	FOR	2		
		PLDR	8.00	2.00							Lee Tacker	FOR	2		
		PLDR	8.00	2.00							Adam Price	JRNY	2		
		PLDR	8.00	2.00							Bud Germany	OPER	2		
		PLDR	8.00	2.00							Danny Vega	JRNY	2		
		PLDR	8.00	2.00							Gary Lewis	APPR	2		
		PLDR	8.00	2.00							Gilbert Moya	JRNY	2		
		PLDR	8.00	2.00							Jacob Lavish	JRNY	2		
		PLDR	8.00	2.00							Joe Boracci	OPER	2		
		PLDR	8.00	2.00							Kurt Dillard	JRNY	2		
		PLDR	8.00	2.00							Phillip Baker	JRNY	2		
		PLDR	8.00	2.00							Robert Uttley	JRNY	2		
		PLDR	8.00	2.00							Steven McGrew	JRNY	2		
		PLDR	8.00	2.00							Theo Rohr	OPER	2		
		PLDR	8.00	2.00							Todd Labar	OPER	2		
		PLDR	8.00	2.00							Travis Logsdon	JRNY	2		
		PLDR	8.00	2.00							Ventura Ochoa	JRNY	2		
		SURVEYOR	8.00	2.00							Troy Waller		2		
		SURVEYOR	8.00	2.00							Terift Dennis		1		
		SURVEYOR	8.00	2.00							Chris Roberts		1		

Description of Operation:

On-site from 7:00-12:30:
 -Attended workers on site safety meeting 7:00 - 8:00
 -Welding crew continued working on the winch that will hold the pile and hammer during pile splicing operations.
 -Workers picked and stabbed piles F127 & F125 which both settled to an elevation of 36m taken from the top of the pile sleeve annulus. Two more piles were stabbed once I left, see Thanh Le's diary for information. ABF Surveyors Terift Dennis and Chris Roberts were on T1 monitoring the movement of the F Driving Frame as piles were stabbed into place. As this information was gathered, it was decided on site which pile to stab next.
 -Marine mammal monitors Carol Keiper and Cory Champagne were present during the pile stabbing
 - At Pier 7 the Big Digger crew worked on removing the plugs from the temporary temporary piles that were removed from Temporary Tower D

-Sent out SUB 657R14 & R15

Materials:

Insp. Hrs.	
REG: 8.0	INTERMITTENT
OT:	INSPECTION

GINA RIZZARDO
 GINA RIZZARDO
 First Name Last Name

TE/CT
 Title