

Job Stamp
04-0120F4
SFOBB SAS

Const. Calendar Day No **694**
Project Work Day No. **904**
Date **11/06/2008**
Shift Hours Start **6:30** Stop **5:00**
Inspector Shift **6:30 AM to 5:00 PM**

ASSISTANT STRUCTURAL
REPRESENTATIVE.

CONTRACTOR – ABFJV

EQUIPMENT AND/OR LABOR:			HOURS - ITEM NO.										REMARKS			
Equip. #	NO. MEN	DESCRIPTION (Of Equipment or Labor)	REG Time	Over Time											Name	Contractor
		1														
		E2 - FOOTING														
1		Foreman		8 2											Ben Neal	ABF
1		Pile Driver		8 2											Allan Briny	ABF
1		Pile Driver		8 2											Luke Pualk	ABF
1		Pile Driver		8 2											Jesse Johansen	ABF
1		apprentice		8 2											Jamal Whitney	ABF
1		Pile Driver		8 2											Ed Mendosa	ABF
1		Pile Driver		8 2											Carl Nisley	ABF
1		Pile Driver		8 2											Richard yambao	ABF
1		Pile Driver		8 2											Harry Wheat	ABF
1		Foreman		8 2											Leo Vega	ABF
1		Pile Driver		8 2											Kim Jon	ABF
1		Foreman		8 2											Terry Cronck	ABF
1		Crane Operator		8 2											Kevin Fitzgerald	ABF
1		Iron worker		6											Jon Van Brusselen	Regional Steel
1		Iron worker		6											Daniel Gomez	Regional Steel
1		Iron worker		6											Regis garcia	Regional Steel
1		Iron worker		6											Robert Berber	Regional Steel
1		Iron worker		6											Jorge Lopez	Regional Steel
1		Iron worker		6											Jose torres	Regional Steel
1		Iron worker		6											Edvardo Sanches	Regional Steel
1		Crane Operator		8											Mark Mom	ABF
1		Oiler		8											Kavin Alger	ABF
1		Oiler		8 2											Doug Greene	ABF
1		Deck Engineer		8 2											Ryan Oku	ABF
1		Laborer		8 2											Byron Contreras	ABF
1		Compressor													ingersolrand	ABF
2		D.B. Crane													Manitowoc	ABF
1		Skiff											idle		Lobell	ABF
1		Flexy float														ABF
1		Barge													Westar 1	ABF
2		Welding Machine											1 idle		Lincoln	ABF

RECORDED DEC-04 11:07:59

